



Description of activity

Removal of Asbestos from site
Start date 22.02.2022

Emergency and site contacts, Marc Scott 07782 540356.

Scope of Work

The encasement, Storage and removal of Asbestos waste highlighted in pre works document.

Supervision

The works will be carried out by Marc Scott as the site Foreman and the Foxhill waste team,

Method & Sequence:

- Arrival on Site / Sign In
- Entry and Egress to site will be clearly marked and shown to all workers.
- Emergency exits will be shown to all workers upon first signing in.
- Set up a safe working area – using suitable barriers to segregate works from other operatives and / or visitors on site including mitigating the risk of items falling into or out of these areas.
- Full PPE to be worn including breathing equipment.
- Industrial grade visqueen to be laid out ready for asbestos to be laid upon.
- Once all waste is in place it shall be double wrapped and sealed.
- Waste to then be placed in a safe and secured (barriered behind harris fencing) location in corner of site.
- Removal of site barriers / cordon once area deemed to be safe and no hazards posed.
- When Foxhill Waste team are ready to collect waste a site tool box talk will be undertaken to inform everyone of the waste removal.

Plant & Equipment:

All equipment is fit for purpose for the works being carried out – all applicable service certification and pre use checklists shall be updated as required and made available to customer to ensure suitability of plant and equipment for use.

Task Protection

Barriers and signage will be erected before any works are carried out to ensure site safety – at all sides of work area. Any additional protection to ensure integrity of switchgear, equipment, flooring and building fabric shall be afforded as and when required to prevent defects from the task.



Occupational Health / COSHH

Dust masks and eye protection will be used along with all other relevant PPE for works being carried out.

Personal Protective Equipment

PPE where applicable:

- Gloves (Suitable Grade For Task)
- Full protection suit (suitable for task)
- Eye Protection (Suitable For Task)
- Hi-Vis Vest / Jacket
- Safety Footwear (With Steel Toe Caps and Steel Mid Soles)

Communication / Consultation

A tool box talk will be carried out on the first morning with the site team to discuss works being undertaken, this will also include all information regarding emergency procedures that are in place on the site along with delivery of materials and any hire equipment that will be used during the works.

Decanting from the work area

Plant and equipment that has been used during the process of the works will be removed on the last day of works or removed when no longer required.

Marc Scott

MS

22.02.2022

Print Name

Signature

Date



ARCON COMMERCIAL DEVELOPMENTS

📞 07782 540 356

📞 0800 689 0156

✉️ arconcommercial@gmail.com

