



Gas Membrane Installation
Validation Report
Darren Smith Homes
Station Road
Mirfield
WF14 8NL



THIS PAGE IS INTENTIONALLY BLANK

1. INTRODUCTION

1.1 Purpose

DMI are installing a gas protection membrane to the aforementioned site. MEC Environmental Ltd (MEC) has been appointed by DMI to carry out independent validation of the installation of the membrane on the site as per our terms of engagement. The frequency of independent inspections has been determined by the client, comprehensive CQA should be forwarded by the installer to cover any data gaps for areas that have not been subjected to independent inspections.

The **SOLE** purpose of the works undertaken by MEC Environmental is to provide independent inspections and a factual report as and when requested to assist the client in gaining regulatory approval with regards to the gas membrane installation. This is as per the scope of work section within our term's engagement.

1.2 Limitations

This report is limited to providing lines of evidence to the regulatory authority for the areas components inspected by MEC only in support of the discharging of the relevant planning conditions only and cannot be used or relied upon for any other purpose. No professional liability shall be extended to any other parties by MEC, the report should explicitly not be relied on by any future vendor or tenant as proof that the gas protection measures are sufficient for the site and functioning at the time of purchase or start of any tenancy. Gas protection systems are not solely reliant on the gas membrane as points are scored under BS8485 for the floor slab, membrane and venting, these components work collaboratively to provide a gas protection system. This is as per the conditions within our term's engagement.

The report has been provided on the assumption that no damage or works that may have compromised the components and integrity of the gas membrane have been made after our inspections, failure to report any such occurrences will invalidate any liability and render the report and contents invalid. This is as per the conditions within our term's engagement.

This report has been prepared in accordance with the best available practice and the relevant guidance documents listed below of which the author of the report was a contributor and member of the steering committees:

Mallett H, Wilson S, Corban M (2014) "Good practice on the testing and verification of protection systems for buildings against hazardous ground gases". CIRIA Report C735

1.3 Compliance with Regulation 7 of Building Regulations

Regulation 7 of the building regulations requires that building work shall be carried out in a workmanlike manner. Approved document 7 suggests installation can comply with the regulation if workmanship is such that, where relevant, materials are adequately mixed or prepared and applied, used or fixed so as to perform adequately the functions for which they are intended.

A reasonable standard may be demonstrated by:

Compliance with a standard and independent certification - The relevant standard for gas protection measures is BS8485:2015 +A1:2019, Table 7 of the standard requires that gas membranes are verified as per CIRIA C735.

Past experience – The installers qualifications are checked by MEC Environmental to ensure that the installation supervisor holds the NVQ Level 2 in gas membrane installations.

Integrity Testing methods. – are carried out as prescribed in CIRIA C735, unless stated elsewhere
Frequency of Visits – MEC have not been employed to prepare a validation plan for this project, the frequency of visits is as per the instructions of the client, in essence MEC inspected the available membrane that could be inspected each time an inspection visit was requested. The area inspected on each visit is noted on the survey sheets in appendix 1. This report should be read in conjunction with the installers CQA report.

1.4 Method of Inspection (Per Visit)

All seams and non-seam areas of the available gas membrane were inspected/tested by the Validation Surveyor for identification of defects, protruding and penetrating objects, lack of subgrade support, overheating, holes, blisters, undispersed raw materials, scratches and gouges, and any sign of contamination by foreign matter.

Any portion of the gas membrane exhibiting a flaw or failing a visual inspection/testing was repaired. Several procedures exist for the repair of these areas. The final decision as to the appropriate repair procedure was agreed upon between the Validation Consultant and the Installer at the time of the repair and is noted in the survey sheets.

Major repairs are visually inspected/tested, repairs passing the inspection/testing were considered acceptable. In some cases minor repairs maybe carried out under contractor CQA and photographic evidence supplied to the verifier for inclusion in the report.

1.5 MEC Staff Competency

All site inspections have been carried out by suitably qualified staff as defined in CIRIA C735, the qualification held by all MEC inspection surveyors is either the NVQ Level 4 in gas protection verification or the NVQ Level 2 in gas membrane installation

The author of this report is also a CL:AIRE accredited Specialist in Gas Protection Verification (SGPV) and holds both the NVQ Level 2 in gas membrane installation and the NVQ Level 4 in gas protection verification.

1.6 Conclusion

During our inspections to the areas denoted in Appendix 1 (Site Surveys Sheets) we witnessed the installer carrying out the installation in a workmanlike manner, the materials were adequately prepared and applied, used and fixed so as to perform adequately the functions for which they are intended as per Regulation 7 of the building regulations. In instances where 100% of the installation has not been independently inspected/tested then this report should be read in conjunction with the gas membrane installers CQA records.

The installers all hold the NVQ Level 2 "Gas membrane Installations" qualification and as such are classed as a qualified and experienced installer. MEC Environmental have checked the CSCS Trade Cards of the installers, which confirms the holder has attained the qualification.

Signed



Date: 02/11/2021

Michael Corban S.G.P.V.

Director

MEC Environmental Ltd

Appendix 1 – Site Survey Sheets

| Housebuilder Name: Darren Smith Homes | | Plot Number: Block A | | |
|--|--|---|---|------------------------------|
| | | Plots 1-5 | | |
| Site Name: Station Rd, Mirfield. | | Detached House | <input type="checkbox"/> | |
| | | Semi-Detached | <input type="checkbox"/> | |
| Postcode: WF14 8NL | Weather: 11 °C Fine | Terrace | <input type="checkbox"/> | |
| Installer: DMI | | Apartment Block | <input checked="" type="checkbox"/> | |
| Surveyor: Keith Barsby | | Detached Garage | <input type="checkbox"/> | |
| Date: 02/11/2021 | | Flat Over Garage | <input type="checkbox"/> | |
| Full Footprint <input checked="" type="checkbox"/> Perimeter Only <input type="checkbox"/> Infill Only <input type="checkbox"/> Other <input type="checkbox"/> | | | | |
| If other, please describe | | | | |
| Item | Comments | | | |
| Sub-floor void | Inspected by MEC <input type="checkbox"/> | Not Inspected by MEC contractor advised <input checked="" type="checkbox"/> | N/A <input type="checkbox"/> | |
| | Beam & Block min 150mm <input checked="" type="checkbox"/> | | | |
| | Strips of 25mm Geocomposite <input type="checkbox"/> | | | |
| | Full Cover of 25mm Geocomposite <input type="checkbox"/> | | | |
| | <ul style="list-style-type: none"> The venting has passed inspection and is installed as per the design <input checked="" type="checkbox"/> The venting has failed inspection, see notes in defects section <input type="checkbox"/> | | | |
| Ventilation Inlets and Outlets | (Inlet/Outlet Type) Air Bricks <input checked="" type="checkbox"/> Ventboxes <input type="checkbox"/> Not in Place at Time of Inspection <input type="checkbox"/> | | | |
| | Number of Vents: 27no | | | |
| Materials used: | Membrane Name: Juta GP1 Gas membrane | | | |
| | Self-Adhesive Membrane <input checked="" type="checkbox"/> | Preformed Tophats <input checked="" type="checkbox"/> | | |
| | Double Sided Butyl Tape <input type="checkbox"/> | Preformed Corners <input checked="" type="checkbox"/> | | |
| | Others Please List: | | | |
| Type of Joint | Tape Joint <input type="checkbox"/> | Auto Weld <input checked="" type="checkbox"/> | Hand Weld <input checked="" type="checkbox"/> Extrusion Weld <input type="checkbox"/> | |
| Testing/Inspection | <input checked="" type="checkbox"/> Visual Inspection | <input checked="" type="checkbox"/> Air Lance (ASTM D4437) | <input type="checkbox"/> Tracer Gas Test | |
| | <input checked="" type="checkbox"/> Probe Test (ASTM D4437) | <input type="checkbox"/> Dielectric Test (NACE RP0188-99) | | |
| Laps, welds and detailing | Have all joints passed testing prior to surveyor leaving site? | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No | <input type="checkbox"/> N/A |
| | Have all pipes passed testing prior to surveyor leaving site? | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No | <input type="checkbox"/> N/A |
| | Have all corners passed testing prior to surveyor leaving site? | <input checked="" type="checkbox"/> Yes | <input type="checkbox"/> No | <input type="checkbox"/> N/A |


| | | | | |
|--|--|------------------------------|-----------------------------|---|
| | Have all acoustic details passed testing prior to surveyor leaving site? | <input type="checkbox"/> Yes | <input type="checkbox"/> No | <input checked="" type="checkbox"/> N/A |
|--|--|------------------------------|-----------------------------|---|

Surveyors Comments
 Juta GP Sealant has been used to seal around the base of the threaded bolts within the block work, both at the perimeter and internal walls.
 The membrane has been sealed to the top of the lift pit using SAGM.

Result of Inspection The Plots/Area has passed inspection
 Signed: **Keith Barsby** Date: **02/11/2021**

Photographs 02/11/2021

| | |
|---|--|
|  |  |
| <p>Overview</p> | <p>Pipe penetrations sealed using preformed top hats and SAGM</p> |
|  |  |
| <p>Steel pin penetration sealed using Juta GP Sealant</p> | <p>Corner detail using preformed corners</p> |



Lift Pit edge



Cavity vent cloak