

Temporary Runoff Management Plan

MERCHANT FIELDS, CLECKHEATON REV A

HARRON HOMES

11/08/2025

TEMPORARY RUNOFF MANAGEMENT PLAN

MERCHANT FIELDS, CLECKHEATON

FOR

HARRON HOMES



48867-0002

11 August 2025

Eastwood Consulting Engineers is a trading name of Eastwood and Partners (Consulting Engineers) Limited
Registered Office: St Andrew's House, 23 Kingfield Road, Sheffield, S11 9AS, Company No: 1835021, VAT Registration No: 738 2114 44

Directors: S R Ellis BEng CEng MStructE MICE | S J English BEng CEng MStructE | C A Topliss BSc CEnv CSci CGeol SILC FICE FGS
A R Priest BEng | A G Marshall BEng CEng MStructE

Technical Directors: M P Chappell BEng CEng MStructE | K Edwards MSci CGeol FGS
C Hodge EngTech MICE | A J Kerlake BEng FGS

Associates/Principals: A M Cross MEng CEng MICE | A Lavelle MEng CEng MICE | R A Noble BSc FGS | C L Capes BSc FGS | R Wall BSc CGeol FGS
W T Chidawanyika BSc CEng MIEI MICE | A J Cartledge MEng | C J Burgoyne BSc IEng MICE | G C Burgin BSc MSc FGS

Consultants: P Richardson BSc CEng MICE FStructE | S D Preston BEng CEng FICE FStructE | K R Pursall BEng CEng MStructE

TEMPORARY RUNOFF MANAGEMENT PLAN
MERCHANT FIELD, CLECKHEATON
FOR
HARRON HOMES

Job No. : 48867
Report Status : Revision A
Document Date : 11.08.2025

Approved :



Senior Engineer

CONTENTS

1.0	INTRODUCTION	5
2.0	SITE PERSONNEL AND DOCUMENTATION.....	6
3.0	PROTECTION MEASURES WITHIN ACTIVE DEVELOPMENT ZONE	7
3.1	Drainage	7
3.2	Monitoring procedures and records	8

APPENDICES

Appendix 1 – Temporary Runoff Plan

1.0 INTRODUCTION

Harron Homes are proposing the development of a 11.93-hectare greenfield site for residential use. The site is located to the south of Bradford, West Yorkshire off the M62 and is centred on the coordinates 419067, 426683.

The site is bounded by the A58 to the north, the B6121 to the west, commercial land to the south, and open fields to the east. The surrounding area is occupied by a mixture of agricultural, residential and commercial land. The site is accessed from the Kilroyd Drive to the north and Hunsworth Lane to the west.

The site is currently an undeveloped area of land comprising former farmland, made up of 4 open fields and a cluster of farm buildings located centrally. Surface water drainage is directed predominantly to the south and west.

The site boundaries have been surveyed. Levels around the boundary of the site range between 105.5 mAOD and 81.0 mAOD. The site is at its highest points around the western boundary by the plots off Links Avenue, and falls to the lowest points at the southernmost point at the back of the plots on Kestrel View.

Proposals are for a 291-Plot residential site.

This report outlines the temporary site drainage measures and management of construction run-off for the proposed site and has been prepared for, and on the instructions of, Harron Homes. Any other parties using the information in this report do so at their own risk and any duty of care is excluded.

2.0 SITE PERSONNEL AND DOCUMENTATION

The following measures are to be implemented to increase awareness and bring existing site documentation up to date:

1. Undertake additional detailed site based awareness training (Toolbox Talk) on silt management and protection for all site staff including groundworkers;
2. Include a detailed section relating to silt protection within site induction folder;
3. Continued review of existing Site Specific Environmental Action Plan (SSEAP) to reflect measures in addition to those within the standard procedures to be implemented on site (As discussed below); and
4. Undertake weekly site audit and obtain support from Environmental Consultant if or when required.

3.0 PROTECTION MEASURES WITHIN ACTIVE DEVELOPMENT ZONE

3.1 Drainage

The following protection measures are to be implemented to protect the surface water system:

1. Provision of a road sweeper on site and adjacent road network during periods of inclement weather (to be continually assessed by site management);
2. Installation and maintenance of one control area per phase of construction with capacity for temporary water storage;
3. When necessary, collected water within the local control areas to be discharged to undisturbed areas and to allow infiltration into the ground;
4. The outfall from the site wide control area should be blocked off to allow settlement;
5. Control area to be monitored to ensure that it does not overflow although this could occur during a significant rainfall event;
6. In the event of heavy rainfall, control release or tankering may be required to remove collected water from the control area;
7. Construction of bunds as indicated on temporary run-off drawing designed to direct surface flow to control areas and prevent off-site flow;
8. Retention of vegetation in areas not identified for construction until later phase;
9. The placement of gully guards (or standard protection) in all gullies during construction and to be inspected and replaced/cleaned when necessary;
10. The placement of a terram layer within all manholes during construction and to be inspected and replaced when necessary;
11. Minimise the movement of plant on and off roads to prevent the tracking of excess soil onto roads and highways (planning of working day);

12. Construction of speed ramps to slow traffic down and also to help direct surface water to collection areas;
13. The installation of hardstanding areas to the front of buildings to enable 'clean' forklift access;
14. The placement of topsoil at the earliest opportunity to control surface run-off from completed areas; and
15. General good housekeeping of the site.
- 16. In the Event of surface water ponding before reaching the ultimate outfall. Surface Water will be pumped along the bund to allow for gravity redirection into SW manhole.**

3.2 Monitoring procedures and records


The following monitoring procedures will be carried out on a daily or weekly basis by the site team to enable continuous review of the measures listed above. A comprehensive record of the effectiveness of the system will then be maintained to enable further review by any parties attending site:

1. Regular inspection and management of the temporary control areas to ensure they are not blocked or over-filled; **In this instance areas are to be unblocked and overfilled areas to be over pumped further along the bund.**
2. Replacement of terram as required;
3. Regular assessment of bund construction to ensure surface water is controlled and not impacting adjacent areas;
4. The SSEAP will be reviewed and updated when required to reflect changes to site conditions and operations;
5. All records will be reviewed on a monthly basis, but advice can be obtained by the site team at any time from the appointed environmental consultant; and

6. Contact should be made to the appointed Environmental Consultant in the event of heavy rainfall breaching protective measures.

APPENDICES

APPENDIX 1



Eastwood
 Registered
 Directors:
 Technical
 Associates
 Consultants.

Notes:
 Do not scale from this drawing. All dimensions must be checked on site prior to commencement of any excavation or building works. Where applicable, dimensions and details are to be in accordance with specialist consultant drawings and / or other specifications, any discrepancy to be brought to the attention of the office and clarification sought before proceeding. (Dimensions shown on this drawing are indicated in red text).

- SILT FENCING
- BUND
- TEMPORARY DITCH IF REQUIRED
- SILT BUSTER
- AREA TO BE SEEDED FOR SALES AND SURFACE WATER

Inspection & Maintenance of GRAF Underground Stormwater Tanks and ACO StormSed Vortexes

The responsibility for the maintenance of the surface water storage is to be undertaken by Gusembell management company.

A silt trap by the way of a hydrodynamic separator (ACO StormSed Vortex) within chamber 823a to reduce the amount of silt and debris entering the system to a minimum will be incorporated into the pipework at the inlet of the tank.

There will be a maintenance plan that ensures regular cleaning of the tanks to ensure correct performance.

Planned surface areas above the crates will be inspected at the same time to ensure the veris continue to provide the required structural support.

CCTV inspection at every inspection point to take place:

- At every major access point
- At regular intervals according to the specific maintenance plan for the site

GRAF EcoLogic fix inspect boxes allow for inspection through every man access to be inspected via CCTV camera and flushed through.

Inspections and cleaning will take place no less frequently than at monthly intervals during the construction phase and thereafter at 6 monthly intervals. In addition, the installation is inspected immediately following the first storm event, whenever this should occur post installation.

Individual maintenance schedules to be drawn up using the information obtained from the site inspections. More regular inspections and emptying of the hydrodynamic separator (ACO StormSed Vortex) will be incorporated should the Hydrodynamic separator (ACO StormSed Vortex) be more heavily used than the initial schedule. However, the maintenance schedule will be reviewed more regularly than at six month intervals.

Flushing of the system can be achieved using a jetting system with a 100 bar jetting pressure approximately 80 bar at the nozzle at a discharge flow of 200 litres. The jetting should be introduced to the system via the Valve 8100 Shaft or External Inlets. The silt should be flushed to the Valve 800 Shaft or capped manholes and removed from there.

The design of the ACO StormSed Vortex creates a vortex effect in the central treatment chamber which allows effective capture of pollutants.

The unique SDU design distributes the flow evenly across the device and prevents captured sediment from being flushed out.

Stormwater carrying litter, suspended solids, and oils and floatables flows into the treatment chamber where the settlement of those pollutants is achieved.

HANSON
 HANSON
 HANSON

Hanson Homes Limited
 Unit 11, Colley Park
 Stonecliffe Road
 Whaley
 Leeds
 LS27 9DY
 Tel: 0113 254 6570
 Fax: 0113 254 4977
 Web: www.hansonhomes.co.uk

Status: Construction
 Project: Merchant Fields, Cleckheaton
 Title: SWMP
 Drawn: OS
 Checked: S
 Scale: As per 1:100
 Job No: 122 Dig No 122-100 Rev A

Eastwood

CONSULTING ENGINEERS

St Andrew's House
23 Kingfield Road
Sheffield, S11 9AS
mail@eastwoodce.com
0114 255 4554
eastwoodce.com

