



Proposed Sequence

- 1 Prior the erection of the scaffolding insert a temporary steelwork propping system to extend the whole length of the basement Wall to John William Street
- 2 Backfill the existing basement with engineered fill which is to act as a pile mat. This backfill/pile mat is to be left insitu and thus provides a permanent support to the existing basement wall.
- 3 Note the temporary steel propping will be left in place

REV B – Propping system altered to steelwork Permanent Works Notes removed