

National Health Innovation Campus (University of Huddersfield)

Proposed repositioning
of Huddersfield
University hoarding

For scaffold and
loading bay

Site Office & Welfare
units (Stacked)

Toilets

Crown
House

1 GROUND FLOOR
FIRE EXIT

2 GROUND FLOOR
FIRE EXIT

LOWER
GROUND
FIRE EXIT

Main Gate

(TRAFFIC TO PUBLIC HIGHWAY RULES)

OLD LEEDS ROAD

TURNING
AREA

SOUTHGATE

FIRE ASSEMBLY
POINT

2.0 Site Access & Traffic Management

2.1 Primary Site Access

The sole designated access point for all construction vehicles, including HGVs, will be from Old Leeds Road. This road terminates in a hammerhead cut-de-sac to the side of the building, which provides a suitable turning area for larger vehicles.

2.2 Construction Vehicle Size and Routes

Construction vehicles will range in size. The primary types and their typical dimensions are:

Articulated Lorries (A-trailers): For major material deliveries (steel, concrete, facade panels).

Typical Size: 18.0m long, 2.55m wide, 4.2m high.

Capacity: Up to 52 tonnes Gross Vehicle Weight (GVW).

Rigid Lorries (B-trailers): For bulk materials (aggregate, spoil removal).

Typical Size: 10m long, 2.2m wide, 3.8m high.

Capacity: Up to 18 tonnes GVW.

Trucks: Used for excavator spoil and aggregate.

Typical Size: 6m long, 2.4m wide.

Concrete Mixers: For concrete pours.

Typical Size: 6.5m long, 2.4m wide.

Service Vehicles / Vans: For tradespeople and smaller equipment.

Typical Size: 5.5m long, 2.1m wide.

2.2.2 Recommended Routes to Site

To minimise impact on Huddersfield's CBD, the following routes are prescribed for HGVs. These will be communicated to all suppliers and subcontractors via the Site Waste Management Plan (SWMP) and delivery documentation.

Primary Inbound Route (from the M62 Motorway):

M62 Junction 22 - A644 Wakefield Road - A644 New North Road - A62 St. George's Square - Southgate Road - Old Leeds Road (Site Access).

Primary Outbound Route (to M62):

Old Leeds Road - Southgate Road - A62 New North Road - A644 Wakefield Road - M62 Junction 22.

Routes will be kept under review and adjusted in liaison with Kirklees Council Highway Department if necessary.

2.3 Construction Vehicle Movements

2.3.1 Estimated Number, Type, and Timing of Movements

Site working hours are 08:00 to 18:00, Monday to Friday. No construction vehicle deliveries or collections will be permitted outside these hours.

Vehicle movements will be phased according to the project programme:

Phase 1: Demolition (soft strip) & Site Setup (Weeks 1-20):

HGVs: 10-15 movements per day (primarily skip trucks for spoil removal).

Peak Times: 08:00 - 12:00 & 13:00 - 15:00.

Phase 2: Erection & Fit-out (Weeks 21-60):

HGVs: 10-15 movements per day (aggregate materials, plant, and internal fit-out items).

Peak Times: 08:00 - 11:00.

A detailed weekly delivery schedule will be maintained by the Site Manager.

2.4 HGV Waiting Areas and Management

Given the constrained nature of the site, there is no on-site waiting area for HGVs.

Procedure:

1. Strictly Timed Deliveries: All HGV drivers must adhere to their pre-booked delivery time slots.

2. Off-Site Holding Areas: In the event of an early arrival or a delay on site, HGVs will be instructed to wait further back along Old Leeds Road, away from the hammerhead and Southgate Road junction, where it is wider and can accommodate stationary vehicles without causing significant obstruction.

3. Traffic Management: All HGVs must be accompanied by a trained bankman. The bankman will be responsible for directing traffic and ensuring that no HGVs are parked in the immediate vicinity of the site entrance until given a clear signal by the bankman.

4. Bankman: A trained bankman will be present during all HGV movements into and out of the site to ensure safety and efficient turnaround.

3.0 Parking for Construction Workers

Initial Phase: The existing basement car park within Crown House will be utilised for construction staff and trades workers.

Later Phases: As the project progresses and the basement is required for storage or subsequent works, alternative arrangements will be implemented. The Project Manager will liaise and negotiate with neighbouring landowners, with a primary focus on the University area adjacent to the site, which is currently used as a laydown yard, to secure additional parking capacity.

Notes: All site personnel will be instructed that on-street parking in the immediate vicinity is prohibited to avoid disruption to local businesses and residents.

4.0 Loading and Unloading of Plant and Materials

Location: All loading and unloading will take place within the site compound, accessed from the hammerhead on Old Leeds Road.

Methodology:

1. A dedicated, clearly marked loading bay will be established just inside the site entrance.

2. Materials will be off-loaded directly to their point of use by mobile plant (e.g., telehandler, telescopic crane) or transferred to a pre-defined laydown area.

3. The University's adjacent land will be formally negotiated for use as a primary laydown area to reduce on-site congestion.

Management: The Site Manager will oversee all loading/unloading operations to ensure they are conducted safely and efficiently, minimising the time HGVs are stationary on the public highway.

5.0 Temporary Drainage Arrangements

5.1 General Arrangements

Temporary drainage will be installed to manage surface water runoff during construction.

5.2 Surface Water Disposal

The primary method for disposing of surface water from the development will be via the existing manhole located at the corner of the site boundary, adjacent to Old Leeds Road. This will be used as the temporary outfall from the site.