



**REPORT SDL3556  
AUGUST 2018**

**COMPLETION REPORT FOR THE TREATMENT OF MINEWORKINGS**

**at  
CROSLAND ROAD, LINDLEY, HUDDERSFIELD**

**prepared for  
PERSIMMON HOMES (WEST YORKSHIRE) LIMITED**





<b>REPORT NUMBER:</b>	SDL3556	<b>REPORT STATUS:</b>	FINAL
<b>REPORT TYPE:</b>	COMPLETION REPORT FOR TREATMENT OF MINEWORKINGS		
<b>REPORT DATE:</b>	AUGUST 2018		
<b>SITE:</b>	CROSLAND ROAD, LINDLEY		
<b>PREPARED FOR:</b>	PERSIMMON HOMES (WEST YORKSHIRE) LTD		
<b>PREPARED BY:</b>	Sirius Drilling Ltd 4245 Park Approach Thorpe Park Leeds LS15 8GB		

This report is written for the sole use of Persimmon Homes Ltd and their appointed agents. No other third party may rely on or reproduce the contents of this report without the written approval of Sirius. If any unauthorised third party comes into possession of this report, they rely upon it entirely at their own risk and the authors do not owe them any Duty of Care or Skill.

**COMPLETION REPORT FOR THE DRILLING AND**

**GROUTING TREATMENT OF MINE WORKINGS**

**at**

**CROSLAND ROAD, LINDLEY, HUDDERSFIELD**

**Prepared for**

**PERSIMMON HOMES (WEST YORKSHIRE) LIMITED**

**CONTENTS**

1. INTRODUCTION..... 1

2. SITE DETAILS AND DESCRIPTION..... 2

    2.1 Site Location..... 2

    2.2 Site Description ..... 2

    2.3 Geology ..... 2

    2.4 Previous Investigations..... 3

3. DRILLING AND GROUTING WORKS ..... 4

    3.1 The Works ..... 4

    3.2 Programme..... 4

    3.3 Drilling Procedure ..... 4

    3.4 Ground Conditions Encountered ..... 5

    3.5 Grouting Procedure ..... 5

4. VALIDATION ..... 6

5. CONCLUSIONS..... 6



## **APPENDICES**

### **APPENDIX A FIGURES AND DRAWINGS**

<b>Drawing No.</b>	<b>Title</b>	<b>Scale</b>
SDL3556/CS/01	Site Location Plan	1:25,000
SDL3556/CS/02	Development Layout Plan	1:1000
SDL3556/CS/03	As Built Drill & Grout Treatment Plan	1:250

### **APPENDIX B COAL AUTHORITY PERMISSIONS**

### **APPENDIX C DRILLING LOGS, GROUTING LOGS AND SUMMARY TABLE**

### **APPENDIX D CUBE RESULTS**

## 1. INTRODUCTION

It is understood that Persimmon Homes Limited (Persimmon) are in the process of developing land at Crosland Road, Lindley for residential housing with private gardens and associated infrastructure. A site location plan and the proposed development layout are included within Appendix A as drawings SDL3556/CS/01 and SDL3556/CS/02 respectively.

Intrusive site investigation works by Lithos Consulting (Lithos) in April 2017 proved that across the majority of the development site, including all the residential development area, there was no risk of shallow mineworkings. However, evidence of shallow mineworkings within the Middle Band Coal and Soft Bed Coal was encountered below the spur of land at the southern extent of the site below the footprint of the proposed Carlow tank (surface water attenuation tank).

SDL were commissioned by Persimmon as specialist contractors to stabilise the mine workings exhibiting inadequate competent cover that were identified within the probe drilling, A Permit to undertake the pressure grouting of the shallow mine workings within the treatment area was obtained from the Coal Authority (CA) prior to commencement, a copy of the Permit is included with Appendix B

This Completion Report includes the following information:

- A summary of the works undertaken and presentation of the findings.
- Confirmation that the works have been carried out in accordance with the current guidelines.

The principal parties to the contract are:

- Persimmon Homes (West Yorkshire) Limited – Developer.
- Sirius Drilling Ltd (SDL) –Specialist Sub-Contractor for the drilling and grouting.

This Completion Report is written for the sole use of Persimmon Homes and their appointed agents. No other third party may rely on or reproduce the contents of this report without the prior written approval of SDL. If any unauthorised third party comes into possession of this report, they rely on it at their own risk and the authors do not owe them a Duty of Care or Skill.

## 2. SITE DETAILS AND DESCRIPTION

### 2.1 Site Location

The site is located off Crosland Road, Lindley, Huddersfield at an approximate National Grid Reference of 410874, 418661. A site location plan is included as Drawing SDL3556/CS/01 in Appendix A.

### 2.2 Site Description

The broader Persimmon development site is roughly rectangular in shape, with approximate dimensions of 150m by 180m, covering an area of approximately 2.8 hectares with the Carlow tank occupying a spur of land in the south east of the site. The site is bounded by residential developments to the south and east, Crosland Road to the west and agricultural farm land to the north.

### 2.3 Geology

A summary of available published geological information is provided in Table 2.1.

**Table 2.1 Geological Summary**

<b>Sources of Information</b>	BGS 1:10,000 scale geological map (Sheet SE11NW) The Coal Authority Interactive Viewer.
<b>Made Ground</b>	No made ground is recorded on the BGS map within the site boundary.
<b>Drift Geology</b>	No superficial soils recorded on the BGS map.
<b>Solid Geology</b>	The site is underlain by the Carboniferous Lower Coal Measures strata which typically comprises undifferentiated mudstone, siltstone, sandstone and coal seams with associated seatearths and marine bands.  The Soft Bed seam is conjectured as outcropping to the north of the treatment area within the broader site.
<b>Mining and Quarrying</b>	The south eastern portion of the site is within an area of probable shallow coal mining and is a CA designated Development High Risk Area. There are no recorded mine entries on, or within 20m of, the site.

## 2.4 Previous Investigations

The broader site has been subject to a number of previous appraisals and investigations. These works were informed by the most recent of these, a letter report prepared by Lithos Consulting (Report Ref. 021/1823/GLM/REG) which comprises a review of an earlier investigation as well as the results of supplementary intrusive investigations including a mining investigation which incorporates a programme of rotary probe drilling.

A summary of the salient information from the Lithos Report is included below.

### Summary of Relevant Findings

*“In the far south of Persimmon’s site, two seams of coal were encountered:*

- The Middle Band Coal (0.5m to 0.8m thick) beneath the north of the southern spur.*
- The Soft Bed Coal (0.9m to 1.1m thick) at depths of <20m only beneath the southern spur.*

*Examination of the proposed layout shows that only a surface water attenuation structure (Carlow tank) is proposed in the southern spur which is underlain by very shallow Middle Band coal, and possible workings in the deeper Soft Bed coal. No plots are shown in this area.*

*It is understood that the Carlow tank will have an invert level of 242.5m AoD. The top of the Soft Bed coal and associated workings lie at around 228m AoD beneath the north of the tank, and 231m AoD beneath the south of the tank. Rockhead is typically 1m to 2m bgl, so there is between 9m and 14m of competent rock cover between the base of the tank and possible mineworkings.*

*Excavation required for the northern half of the Carlow tank is likely to result in complete removal of the shallow Middle Band coal, but the excavation should be deepened if necessary through this seam if any residual coal is exposed at formation level.”*

### **3. DRILLING AND GROUTING WORKS**

#### **3.1 The Works**

The previous site investigation works informed the basis of the treatment works undertaken at the site. All works were carried out in general accordance with CIRIA SP 32.

Within the areas of the site affected by shallow workings, the intention of the works was to stabilise the footprint of the proposed Carlow tank, extending up to 3m beyond. Treatment boreholes were drilled on a nominal 3m x 3m grid across the defined treatment area.

The stabilisation works were undertaken by injecting a 12:1 mix of PFA / cement grout into the boreholes.

#### **3.2 Programme**

The programme of drill and grout treatment work was carried out as a continuous operation from the 13<sup>th</sup> to the 19<sup>th</sup> June 2018.

#### **3.3 Drilling Procedure**

Boreholes were drilled using open hole rotary percussive drilling rigs utilising water and air mist flush.

Each hole was extended to the base of the coal seam, or the base of the workings if apparent, to a minimum of 1.0m thickness of solid strata to prove competent rock. Sacrificial plastic casing was used at the top of each borehole to maintain integrity prior to grouting.

Throughout the treatment area, boreholes/ grout injection points were drilled in accordance with the layout as shown on Drawing No SDL3556/CS/03 within Appendix A.

The ground conditions encountered in each borehole are tabulated in a summary table and detailed within daily drill log sheets, included within Appendix C of this report.

### 3.4 Ground Conditions Encountered

A total of 80 boreholes were drilled amounting to a total of 1328.20m of drilling. The layout of boreholes / grout injection points, together with ground conditions encountered are shown on Drawing No. SDL3556/CS/03 presented within Appendix A.

Within the Soft Bed Coal seam the rotary boreholes encountered intact coal or evidence of mineworkings at depths ranging between 12.80m and 16.80m bgl; with a seam thickness ranging between 0.40m and 1.00m.

- Solid coal was encountered in 50 boreholes (approx. 63%) ranging in thickness from 0.40m to 1.00m.
- Broken ground was encountered in 2 boreholes (approx. 2%) with a thickness of 0.80m.
- Soft ground was encountered in 1 boreholes (approx. 1%) with a thickness of 0.80m.
- No coal or mine workings were encountered in 27 boreholes (approx. 34%) – conjectured to be as a result of a geological fault

The shallow Middle Band Coal was encountered in 10 boreholes as intact coal with a maximum thickness of 0.6m, at a depth just below the superficials.

### 3.5 Grouting Procedure

Boreholes were injected with grout comprising a 12:1 ratio mixture of Pulverised Fuel Ash (PFA) and Ordinary Portland Cement (OPC) respectively with 40 to 45% water.

Grout was injected into all boreholes utilising a tremie pipe. Grout was injected under static head until grout appeared at the surface.

A total of 17.18 tonnes of grout was injected into these boreholes with grout acceptance varying between 0.13 tonnes and 3.90 tonnes with an arithmetical average of 0.21 tonnes per hole.

## 4. VALIDATION

Validation of the stabilisation works was undertaken utilising a test boreholes drilled in selected locations within the treatment area. The locations of the test boreholes are shown on Drawing No. SDL3556/CS/03 within Appendix A.

The location of the test borehole was selected by the supervising engineer with the emphasis on localised high grout takes within the treated area.

The test borehole encountered solid strata with either grout returns. The efficacy of the treatment works was assessed using a grout injection test in the test hole under a constant pressure of up to a maximum of 200kN/m<sup>2</sup>. This pressure was maintained for a period of 5 minutes, after which the recorded drop in pressure was found to be less than 10%. On this basis the treatment was considered satisfactory, with substantial filling of workings.

Bleed tests and flow tests on the grout were carried out regularly during the grouting works. Bleed tests were undertaken over a 6 hour test period, with bleed capacities recorded as being below the maximum 5%, as detailed within CIRIA SP32. Flow tests, carried out at a minimum frequency of two per week, recorded grout flowability readings between 450mm and 500mm, using a 'Colcrete' type flow meter, in accordance with guidance contained within CIRIA SP32. The results of these tests are presented within Appendix E of this report.

In order to determine the compressive strength of the grout, test cubes were formed on site at a frequency of two sets of test cubes of grout from 1 batch of grout per week, and subject to testing by Environmental Scientifics Group Ltd, based in Warrington, a UKAS accredited laboratory.


Grout cubes were scheduled to be crushed at 7-day and 28-day intervals in accordance with BS 1881. The results of testing are presented within Appendix D of this report. After 28 days the result was 3.1 MN/m<sup>2</sup>, significantly above the industry standard required 1.0 MN/m<sup>2</sup>.

## 5. CONCLUSIONS

The site observations, drilling and grouting records, and test boreholes indicate that the drilling and grouting works have been carried out to a satisfactory standard in general accordance with the established methodologies set out within CIRIA SP 32.



APPENDIX A  
DRAWINGS



All Technology © Convright: Streetman.co.uk/Streetman EU Ltd 2016

Reproduced from the Ordnance Survey 1:50,000 scale Landranger® map with the permission of The Controller of Her Majesty's Stationary Office, © Crown Copyright. All rights reserved. Sirius Geotechnical & Environmental Ltd, Suite 2, Russel House, Mill Road, Langley moor, Durham DH7 8HJ. Licence No. 100042005

NOTES

○ Site

REVISION

0	>>
A	>>
B	>>
C	>>
D	>>

SIRIUS DRILLING LTD  
4245 Park Approach,  
Thorpe Park,  
Leeds  
LS15 8GB  
[www.thisiriusgroup.com](http://www.thisiriusgroup.com)  
TEL: 0113 264 9960  
FAX: 0113 264 9962



CLIENT

**PERSIMMON HOMES  
(WEST YORKSHIRE)  
LIMITED**


**SITE  
CROSLAND ROAD, LINDLEY -  
CARLOW TANK TREATMENT**

DRAWING TITLE

**SITE LOCATION  
PLAN**

DRAWING NO. SDL3556-SP-01	REVISION NO. 0
DRAWN BY NJI	APPROVED BY JCC
DATE AUGUST 2018	SCALE 1:25,000
	PAPER SIZE A4





**NOTES**

**DRILLING RETURNS**

- COAL
- NO COAL/WORKINGS
- SOFT GROUND
- BROKEN GROUND
- ◆ TEST BOREHOLE

REVISION	
0	>>
A	>>
B	>>
C	>>
D	>>

SIRIUS DRILLING LTD  
 4245 Park Approach,  
 Thorpe Park,  
 Leeds  
 LS15 8GB  
[www.siriusgroup.com](http://www.siriusgroup.com)  
 TEL: 0113 264 9960  
 FAX: 0113 264 9962

**CLIENT**  
**PERSIMMON HOMES (WEST YORKSHIRE) LIMITED**

**SITE**  
**CROSLAND ROAD, LINDLEY - CARLOW TANK TREATMENT**

**DRAWING TITLE**  
**AS-BUILT DRILL & GROUT TREATMENT PLAN**

DRAWING NO. SDL3556/CS/02	REVISION NO. 0
DRAWN BY NJI	APPROVED BY JCC
DATE AUGUST 2018	SCALE 1:250
	PAPER SIZE A3





## APPENDIX B

# COAL AUTHORITY PERMIT



The Coal  
Authority

# Permit to Enter or Disturb Coal Authority Mining Interests

**Permit Reference Number 16249**

**Name and Address of Permit Holder:**

*Persimmon Homes (West Yorks) Ltd  
3 Hepton Court  
York Road  
Leeds  
LS9 6PW*

**Site Location:**

*Crosland Road  
Lindley  
Huddersfield  
HD3 3TD*

**This certificate hereby grants the above named Permit Holder a Permit to carry out:-**

***Treatment of shallow mine workings on 3m grid***

**within the Authority's mining interests at the identified site location for the period of 12 months from the granted date shown below. The granting of this Permit does not constitute advice given by the Authority in relation to the proposed operations. It is the Applicant's responsibility to obtain appropriate health, safety, environmental, technical and legal advice.**

Signed: \_\_\_\_\_ Granted Date: **21.6.18**

For and on behalf of The Coal Authority


*Nominated Representative: Helen Bennett, Permitting Manager;*

*The Coal Authority, Permitting Office, 200 Lichfield Lane, Mansfield, Notts, NG18 4RG*

*Tel: 01623 637263; E-Mail: [permissions@coal.gov.uk](mailto:permissions@coal.gov.uk)*



Overview map



Permit Boundary



*These maps are reproduced from Ordnance Survey material with the permission of Ordnance Survey on behalf of the controller of Her Majesty's Stationary Office. © Crown Copyright. Unauthorised reproduction infringes Crown copyright and may lead to prosecution or civil proceedings. The Coal Authority. Licence No: 100020315. [216]*



## APPENDIX C

# DRILL LOGS, GROUT LOGS & SUMMARY TABLE

Borehole ID	Drilled by	Date Drilled	Angle	Superficials (m bgl)	Strata	From (m bgl)	To (m bgl)	Thickness (m)	Strata	From (m bgl)	To (m bgl)	Thickness (m)	BH Depth (m bgl)	Grout Take (T)	Comments
A01	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
A02	M. THOMAS	16/06/2018	20	1.50					NC				16.00	0.13	
A03	M. THOMAS	15/06/2018	10	1.70					NC				16.00	0.13	
A04	M. THOMAS	15/06/2018	10	1.60					NC				16.00	0.13	
A05	M. THOMAS	14/06/2018		1.50					NC				16.00	0.13	
A06	M. THOMAS	14/06/2018		1.50					C	15.30	15.80	0.50	16.80	0.13	
A07	M. THOMAS	14/06/2018		1.60					C	15.20	16.00	0.80	17.00	0.13	
A08	M. THOMAS	13/06/2018		1.60					C	15.60	16.40	0.80	17.40	0.13	
B01	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
B02	M. THOMAS	16/06/2018	10	1.50					NC				16.00	0.13	
B03	M. THOMAS	15/06/2018		1.50					NC				16.00	0.13	
B04	M. THOMAS	15/06/2018		1.60					NC				16.00	0.13	
B05	M. THOMAS	14/06/2018		1.50					NC				21.00	0.13	
B06	M. THOMAS	14/06/2018		1.60					C	15.50	16.00	0.50	17.00	0.13	
B07	M. THOMAS	16/06/2018		1.50					C	15.30	16.10	0.80	17.10	0.13	
B08	M. THOMAS	13/06/2018		1.60					C	15.80	16.60	0.80	17.60	0.13	
C01	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
C02	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
C03	M. THOMAS	15/06/2018		1.50					NC				16.00	0.13	
C04	M. THOMAS	15/06/2018		1.60					NC				16.00	0.13	
C05	M. THOMAS	14/06/2018		0.60	C	0.60	1.00	0.40	NC				16.00	0.13	
C06	M. THOMAS	16/06/2018		1.60					C	15.40	15.90	0.50	16.90	0.13	
C07	M. THOMAS	13/06/2018		1.40					C	15.40	16.20	0.80	17.20	0.13	
C08	M. THOMAS	13/06/2018		1.60					C	15.90	16.70	0.80	17.70	0.13	
D01	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
D02	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
D03	M. THOMAS	15/06/2018		1.50					NC				16.00	0.13	
D04	M. THOMAS	15/06/2018		1.60					C	13.90	14.30	0.40	15.30	0.13	
D05	M. THOMAS	14/06/2018		1.00	C	1.00	1.40	0.40	C	14.50	15.00	0.50	16.00	0.13	
D06	M. THOMAS	14/06/2018		1.80					C	15.50	16.00	0.50	17.00	0.13	
D07	M. THOMAS	13/06/2018		1.50					C	15.50	16.30	0.80	17.30	0.13	
D08	M. THOMAS	13/06/2018		1.60					C	16.10	17.10	1.00	18.10	0.13	
E01	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
E02	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
E03	M. THOMAS	15/06/2018		1.50					NC				16.00	0.13	
E04	M. THOMAS	15/06/2018		1.70					C	14.10	14.50	0.40	15.50	0.13	
E05	M. THOMAS	14/06/2018		1.00					C	14.60	15.10	0.50	16.10	0.13	
E06	M. THOMAS	14/06/2018		2.00	C	2.00	2.40	0.40	C	15.70	16.20	0.50	17.20	0.13	
E07	M. THOMAS	13/06/2018		1.60					C	15.60	16.40	0.80	17.40	0.13	
E08	M. THOMAS	13/06/2018		1.40					C	16.30	17.10	0.80	18.10	0.13	
F01	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
F02	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
F03	M. THOMAS	15/06/2018		1.50					NC				16.00	0.13	
F04	M. THOMAS	15/06/2018		1.50					C	14.30	14.70	0.40	15.70	0.13	
F05	M. THOMAS	14/06/2018		1.50					C	14.80	15.30	0.50	16.30	0.13	
F06	M. THOMAS	14/06/2018		2.00	C	2.00	2.30	0.30	C	16.00	16.40	0.40	17.40	0.13	
F07	M. THOMAS	13/06/2018		1.60					C	15.80	16.60	0.80	17.60	0.13	
F08	M. THOMAS	13/06/2018		1.40					C	16.40	17.20	0.80	18.20	0.13	
G01	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
G02	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	

Borehole ID	Drilled by	Date Drilled	Angle	Superficials (m bgl)	Strata	From (m bgl)	To (m bgl)	Thickness (m)	Strata	From (m bgl)	To (m bgl)	Thickness (m)	BH Depth (m bgl)	Grout Take (T)	Comments
G03	M. THOMAS	15/06/2018		1.50					C	13.20	14.00	0.80	15.00	0.13	
G04	M. THOMAS	15/06/2018		1.50					C	14.50	14.90	0.40	15.90	0.13	
G05	M. THOMAS	14/06/2018		1.50					C	15.00	15.50	0.50	16.50	0.13	
G06	M. THOMAS	14/06/2018		1.30	C	1.30	1.90	0.60	C	16.00	16.60	0.60	17.60	0.13	
G07	M. THOMAS	13/06/2018		1.50					C	16.00	16.80	0.80	17.80	0.13	
G08	M. THOMAS	13/06/2018		1.50					C	16.50	17.30	0.80	18.30	0.13	
H01	M. THOMAS	16/06/2018		1.50					NC				16.00	0.13	
H02	M. THOMAS	16/06/2018		1.50					C	12.80	13.50	0.70	14.50	0.13	
H03	M. THOMAS	15/06/2018		1.50					C	13.50	14.30	0.80	15.30	0.13	
H04	M. THOMAS	15/06/2018		1.40					C	14.60	14.90	0.30	15.90	0.13	
H05	M. THOMAS	14/06/2018		1.50	C	2.00	2.20	0.20	C	15.10	15.60	0.50	16.60	0.13	
H06	M. THOMAS	14/06/2018		1.00	C	1.00	1.50	0.50	C	16.30	16.80	0.50	17.80	0.13	
H07	M. THOMAS	13/06/2018		1.50					C	16.20	16.90	0.70	17.90	0.13	
H08	M. THOMAS	13/06/2018		1.50					C	16.60	17.40	0.80	18.40	0.13	
J01	M. THOMAS	16/06/2018		1.50					C	12.80	13.40	0.60	14.40	0.13	
J02	M. THOMAS	15/06/2018		1.50					BG	13.00	13.80	0.80	14.80	3.90	
J03	M. THOMAS	15/06/2018		1.60					BG	13.50	14.30	0.80	15.30	2.60	
J04	M. THOMAS	15/06/2018		1.50					C	14.80	15.20	0.40	16.20	0.13	
J05	M. THOMAS	14/06/2018		1.50	C	2.00	2.30	0.30	C	15.30	15.80	0.50	16.80	0.13	
J06	M. THOMAS	14/06/2018		0.60	C	0.60	1.10	0.50	C	16.50	17.00	0.50	18.00	0.13	
J07	M. THOMAS	13/06/2018		1.50					C	16.40	17.20	0.80	18.20	0.13	
J08	M. THOMAS	13/06/2018		1.60					C	16.70	17.50	0.80	18.50	0.13	
K01	M. THOMAS	16/06/2018		1.50					C	13.00	13.60	0.60	14.60	0.13	
K02	M. THOMAS	15/06/2018		1.50					S	13.20	14.00	0.80	15.00	1.30	
K03	M. THOMAS	15/06/2018		1.60					C	14.00	14.60	0.60	15.60	0.13	
K04	M. THOMAS	15/06/2018		1.50					C	15.00	15.40	0.40	16.40	0.13	
K05	M. THOMAS	14/06/2018		1.50					C	15.40	15.80	0.40	16.80	0.13	
K06	M. THOMAS	14/06/2018		0.30	C	0.30	0.80	0.50	C	16.40	17.20	0.80	18.20	0.13	
K07	M. THOMAS	13/06/2018	10	1.50					C	16.50	17.30	0.80	18.30	0.13	
K08	M. THOMAS	13/06/2018	10	1.60					C	16.80	17.70	0.90	18.70	0.13	

TEST BOREHOLE

0.00

0.00

0.00

Borehole ID	Drilled by	Date Drilled	Angle	Superficials (m bgl)	Strata	From (m bgl)	To (m bgl)	Thickness (m)	BH Depth (m bgl)	Grout Take (T)	Comments
TH01 (J02/J03)	M. THOMAS	18/06/2018		1.50	G	12.80	13.80	1.00	14.80	0.13	

KEY

C	COAL
NC	NO COAL
BG	BROKEN GROUND
S	SOFT PUSH
G	GROUT



# OPENHOLE DRILL LOG

Job No. SOL 3556  
 Contract Name: Lindley  
 Working Day: Wednesday

Date: 13/6/18  
 Client: Persimmon Homes  
 Sheet: 1 of 2

Hole No.	From	To	Flush (W/A/M)	Casing T/S (m)	Strata Description	Rig Type: <b>CSXP</b>
<del>K08</del>	0:00	1:60			overburden	Crew Details: _____
10 Ange	1:60	16:80			Black / Grey Mudstone	
	16:80	17:70			coal intact	
	17:70	18:70			light grey mudstone	
J08	0:00	1:60			overburden	Remarks: _____
	1:60	16:70			Black / Grey Mudstone	
	16:70	17:50			coal intact	
	17:50	18:50			light grey mudstone	
H08	0:00	1:50			overburden	Gas Monitoring % O <sub>2</sub> CO <sub>2</sub> CH <sub>4</sub> CO Start 20.7 0 0 0 Mid 20.7 0 0 0 End 20.7 0 0 0 Weather Conditions: <b>Am Sun / Pm overcast</b>
	1:50	16:60			Black / Grey Mudstone	
	16:60	17:40			coal intact	
	17:40	18:40			light grey mudstone	
G08	0:00	1:50			overburden	Boreholes Total Today Previous To Date Drilled Total Today Previous To Date Casing Total Today Previous To Date Signed by Sirius Drilling Ltd: _____ Sig: _____
	1:50	16:50			Black / Grey Mudstone	
	16:50	17:30			coal intact	
	17:30	18:30			light grey mudstone	
F08	0:00	1:40			overburden	
	1:40	16:40			Black / Grey Mudstone	
	16:40	17:20			coal intact	
	17:20	18:20			light grey mudstone	
E08	0:00	1:40			overburden	
	1:40	16:30			Black / Grey Mudstone	
	16:30	17:10			coal intact	
	17:10	18:10			light grey mudstone	
D08	0:00	1:60			overburden	
	1:60	16:10			Black / Grey Mudstone	
	16:10	17:10			coal intact	
	17:10	18:10			light grey mudstone	
C08	0:00	1:60			overburden	
	1:60	15:90			Black / Grey Mudstone	
	15:90	16:70			coal intact	
	16:70	17:70			light grey mudstone	
B08	0:00	1:60			overburden	
	1:60	15:80			Black / Grey Mudstone	
	15:80	16:60			coal intact	
	16:60	17:60			light grey mudstone	
A08	0:00	1:60			overburden	
	1:60	15:60			Black / Grey Mudstone	
	15:60	16:40			coal intact	
	16:40	17:40			light grey mudstone	



# OPENHOLE DRILL LOG

Job No. SO4 3556

Date: 13-6-18

Contract Name: Hindley

Client: Persimmon Hares

Working Day: Wednesday

Sheet: 2 of 2

Hole No.	From	To	Flush (W/A/M)	Casing T/S (m)	Strata Description	Rig Type: <u>CSXP</u>
<u>K07</u>	<u>0:00</u>	<u>1:50</u>			<u>Overburden</u>	
	<u>10° Angle 1:50</u>	<u>16:50</u>			<u>Black / Grey Mudstone</u>	
	<u>16:50</u>	<u>17:30</u>			<u>coal intact</u>	
	<u>17:30</u>	<u>18:30</u>			<u>Light Grey Mudstone</u>	
<u>J07</u>	<u>0:00</u>	<u>1:50</u>			<u>Overburden</u>	Remarks:
	<u>1:50</u>	<u>16:40</u>			<u>Black / Grey Mudstone</u>	
	<u>16:40</u>	<u>17:20</u>			<u>coal intact</u>	
	<u>17:20</u>	<u>18:20</u>			<u>Light Grey Mudstone</u>	
<u>H07</u>	<u>0:00</u>	<u>1:50</u>			<u>Overburden</u>	Gas Monitoring % O <sub>2</sub> CO <sub>2</sub> CH <sub>4</sub> CO Start <u>20.7</u> <u>0</u> <u>0</u> <u>0</u> Mid <u>20.7</u> <u>0</u> <u>0</u> <u>0</u> End <u>20.7</u> <u>0</u> <u>0</u> <u>0</u> Weather Conditions: <u>AM Sun / PM overcast</u>
	<u>1:50</u>	<u>16:20</u>			<u>Black / Grey Mudstone</u>	
	<u>16:20</u>	<u>16:40</u>			<u>coal intact</u>	
	<u>16:40</u>	<u>17:40</u>			<u>Light Grey Mudstone</u>	
<u>G07</u>	<u>0:00</u>	<u>1:50</u>			<u>Overburden</u>	Boreholes Total Today <u>18</u> Previous To Date Drilled Total Today <u>322.7</u> Previous To Date Casing Total Today Previous To Date Signed by Sirius Drilling Ltd:  Signed by Client:
	<u>1:50</u>	<u>16:00</u>			<u>Black / Grey Mudstone</u>	
	<u>16:00</u>	<u>16:30</u>			<u>coal intact</u>	
	<u>16:30</u>	<u>17:30</u>			<u>Light Grey Mudstone</u>	
<u>F07</u>	<u>0:00</u>	<u>1:60</u>			<u>Overburden</u>	
	<u>1:60</u>	<u>15:30</u>			<u>Black / Grey Mudstone</u>	
	<u>15:30</u>	<u>16:60</u>			<u>coal intact</u>	
	<u>16:60</u>	<u>17:60</u>			<u>Light Grey Mudstone</u>	
<u>E07</u>	<u>0:00</u>	<u>1:60</u>			<u>Overburden</u>	
	<u>1:60</u>	<u>15:60</u>			<u>Black / Grey Mudstone</u>	
	<u>15:60</u>	<u>16:40</u>			<u>coal intact</u>	
	<u>16:40</u>	<u>17:40</u>			<u>Light Grey Mudstone</u>	
<u>D07</u>	<u>0:00</u>	<u>1:50</u>			<u>Overburden</u>	
	<u>1:50</u>	<u>15:50</u>			<u>Black / Grey Mudstone</u>	
	<u>15:50</u>	<u>16:30</u>			<u>coal intact</u>	
	<u>16:30</u>	<u>17:30</u>			<u>Light Grey Mudstone</u>	
<u>C07</u>	<u>0:00</u>	<u>1:40</u>			<u>Overburden</u>	
	<u>1:40</u>	<u>15:40</u>			<u>Black / Grey Mudstone</u>	
	<u>15:40</u>	<u>16:20</u>			<u>coal intact</u>	
	<u>16:20</u>	<u>17:20</u>			<u>Light Grey Mudstone</u>	



# OPENHOLE DRILL LOG

Job No. SDH 3556  
 Contract Name: Lindley  
 Working Day: Thursday

Date: 14/6/18  
 Client: Persimmon Homes  
 Sheet: 1 of 3

Hole No.	From	To	Flush (W/A/M)	Casing T/S (m)	Strata Description	Rig Type: <u>ESD</u>																				
A07	0:00	1:60			overburden																					
	1:60	15:20			Black/Grey Mudstone																					
	15:20	16:00			Coal intact																					
	16:00	17:00			Mudstone																					
K06 10 <sup>B</sup>	0:00	0:30			overburden	Remarks:																				
	0:30	0:50			Coal																					
	0:50	16:40			Mudstone																					
	16:40	17:20			Coal intact																					
	17:20	18:20			Mudstone																					
J06	0:00	0:60			overburden	Gas Monitoring <table border="1"> <thead> <tr> <th>%</th> <th>O<sub>2</sub></th> <th>CO<sub>2</sub></th> <th>CH<sub>4</sub></th> <th>CO</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>20.7</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>Mid</td> <td>20.7</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>End</td> <td>20.7</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table>	%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO	Start	20.7	0	0	0	Mid	20.7	0	0	0	End	20.7	0	0	0
	%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO																					
	Start	20.7	0	0	0																					
	Mid	20.7	0	0	0																					
	End	20.7	0	0	0																					
0:60	1:10			Coal																						
1:10	16:50			Mudstone																						
16:50	17:00			Coal intact																						
17:00	18:00			Mudstone																						
H06	0:00	1:00			overburden	Weather Conditions: <u>Am</u> <u>overcast / sun</u>																				
	1:00	1:50			Coal																					
	1:50	16:30			Mudstone																					
	16:30	16:50			Coal intact																					
	16:50	17:30			Mudstone																					
G06	0:00	1:30			overburden	Boreholes Total <table border="1"> <tr><td>Today</td><td></td></tr> <tr><td>Previous</td><td></td></tr> <tr><td>To Date</td><td></td></tr> </table>	Today		Previous		To Date															
	Today																									
	Previous																									
	To Date																									
	1:30	1:40			Coal																					
1:40	16:00			Mudstone																						
16:00	16:60			Coal intact																						
16:60	17:60			Mudstone																						
F06	0:00	2:00			overburden	Drilled Total <table border="1"> <tr><td>Today</td><td></td></tr> <tr><td>Previous</td><td></td></tr> <tr><td>To Date</td><td></td></tr> </table>	Today		Previous		To Date															
	Today																									
	Previous																									
	To Date																									
	2:00	2:30			Coal																					
2:30	16:00			Mudstone																						
16:00	16:40			Coal intact																						
16:40	17:40			Mudstone																						
E06	0:00	2:00			overburden	Casing Total <table border="1"> <tr><td>Today</td><td></td></tr> <tr><td>Previous</td><td></td></tr> <tr><td>To Date</td><td></td></tr> </table>	Today		Previous		To Date															
	Today																									
	Previous																									
	To Date																									
	2:00	2:40			Coal																					
	2:40	3:00			fine grain Sandstone																					
3:00	15:70			Mudstone																						
15:70	16:20			Coal																						
16:20	17:20			Mudstone																						
D06	0:00	1:30			overburden	Signed by Sirius Drilling Ltd:																				
	1:30	15:50			Mudstone																					
	15:50	16:00			Coal intact																					
	16:00	17:00			Mudstone																					
						Signed by Client:																				



# OPENHOLE DRILL LOG

Job No. SD4 355G  
 Contract Name: Lindley  
 Working Day: Thursday

Date: 14-6-18  
 Client: Persimmon Holes  
 Sheet: 2 of 3

Hole No.	From	To	Flush (W/A/M)	Casing T/S (m)	Strata Description	Rig Type: <u>eSXP</u>
<u>B06</u>	<u>0:00</u>	<u>1:60</u>			<u>overburden</u>	
	<u>1:60</u>	<u>15:50</u>			<u>Mudstone</u>	
	<u>15:50</u>	<u>16:00</u>			<u>coal intact</u>	
	<u>16:00</u>	<u>17:00</u>			<u>Mudstone</u>	
<u>A06</u>	<u>0:00</u>	<u>1:50</u>			<u>overburden</u>	Remarks:
	<u>1:50</u>	<u>15:30</u>			<u>Mudstone</u>	
	<u>15:30</u>	<u>15:50</u>			<u>coal intact</u>	
	<u>15:50</u>	<u>16:50</u>			<u>Mudstone</u>	
<u>K05</u> <u>10°</u>	<u>0:00</u>	<u>1:50</u>			<u>overburden</u>	Gas Monitoring % O <sub>2</sub> CO <sub>2</sub> CH <sub>4</sub> CO Start <u>20.7</u> <u>0</u> <u>0</u> <u>0</u> Mid <u>20.7</u> <u>0</u> <u>0</u> <u>0</u> End <u>20.7</u> <u>0</u> <u>0</u> <u>0</u> Weather Conditions: <u>Am</u> <u>overcast</u> / <u>sun</u>
	<u>1:50</u>	<u>15:40</u>			<u>Mudstone</u>	
	<u>15:40</u>	<u>15:50</u>			<u>coal intact</u>	
	<u>15:50</u>	<u>16:50</u>			<u>Mudstone</u>	
<u>J05</u>	<u>0:00</u>	<u>1:50</u>			<u>overburden</u>	Boreholes Total Today Previous To Date Drilled Total Today Previous To Date Casing Total Today Previous To Date
	<u>1:50</u>	<u>2:00</u>			<u>Mudstone</u>	
	<u>2:00</u>	<u>2:30</u>			<u>coal</u>	
	<u>2:30</u>	<u>2:60</u>			<u>Hard Sandstone</u>	
	<u>2:60</u>	<u>15:30</u>			<u>Mudstone</u>	
	<u>15:30</u>	<u>15:50</u>			<u>coal intact</u>	
	<u>15:50</u>	<u>16:50</u>			<u>Mudstone</u>	
<u>H05</u>	<u>0:00</u>	<u>1:50</u>			<u>overburden</u>	Drilled Total Today Previous To Date Casing Total Today Previous To Date
	<u>1:50</u>	<u>2:00</u>			<u>Mudstone</u>	
	<u>2:00</u>	<u>2:20</u>			<u>coal</u>	
	<u>2:20</u>	<u>15:10</u>			<u>Mudstone</u>	
	<u>15:10</u>	<u>15:60</u>			<u>coal intact</u>	
<u>G05</u>	<u>0:00</u>	<u>1:50</u>			<u>overburden</u>	Casing Total Today Previous To Date
	<u>1:50</u>	<u>15:00</u>			<u>Mudstone</u>	
	<u>15:00</u>	<u>15:50</u>			<u>coal intact</u>	
	<u>15:50</u>	<u>16:50</u>			<u>Mudstone</u>	
<u>F05</u>	<u>0:00</u>	<u>1:50</u>			<u>overburden</u>	Casing Total Today Previous To Date
	<u>1:50</u>	<u>2:00</u>			<u>coal</u>	
	<u>2:00</u>	<u>14:50</u>			<u>Mudstone</u>	
	<u>14:50</u>	<u>15:30</u>			<u>coal intact</u>	
	<u>15:30</u>	<u>16:30</u>			<u>Mudstone</u>	
<u>E05</u>	<u>0:00</u>	<u>1:00</u>			<u>overburden</u>	Casing Total Today Previous To Date
	<u>1:00</u>	<u>1:50</u>			<u>coal</u>	
	<u>1:50</u>	<u>14:50</u>			<u>Mudstone</u>	
	<u>14:50</u>	<u>15:10</u>			<u>coal intact</u>	
	<u>15:10</u>	<u>16:10</u>			<u>Mudstone</u>	



# OPENHOLE DRILL LOG

Job No. SPN 3556  
 Contract Name: Hindley  
 Working Day: Thursday

Date: 14-6-18  
 Client: Persimmon Hires  
 Sheet: 3 of 3

Hole No.	From	To	Flush (W/A/M)	Casing T/S (m)	Strata Description	Rig Type: <b>CSXP</b>																																																	
D05	0:00	1:00			overburden	<table border="1"> <thead> <tr> <th colspan="5">Gas Monitoring</th> </tr> <tr> <th>%</th> <th>O<sub>2</sub></th> <th>CO<sub>2</sub></th> <th>CH<sub>4</sub></th> <th>CO</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>20.7</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>Mid</td> <td>20.7</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>End</td> <td>20.7</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table> <p>Weather Conditions:            Am <u>overcast</u> / Pm <u>Sun</u></p> <table border="1"> <thead> <tr> <th colspan="2">Borehole Total</th> </tr> </thead> <tbody> <tr> <td>Today</td> <td>20</td> </tr> <tr> <td>Previous</td> <td>20</td> </tr> <tr> <td>To Date</td> <td>40</td> </tr> </tbody> </table> <table border="1"> <thead> <tr> <th colspan="2">Drilled Total</th> </tr> </thead> <tbody> <tr> <td>Today</td> <td>342.5</td> </tr> <tr> <td>Previous</td> <td></td> </tr> <tr> <td>To Date</td> <td></td> </tr> </tbody> </table> <table border="1"> <thead> <tr> <th colspan="2">Casing Total</th> </tr> </thead> <tbody> <tr> <td>Today</td> <td></td> </tr> <tr> <td>Previous</td> <td></td> </tr> <tr> <td>To Date</td> <td></td> </tr> </tbody> </table>	Gas Monitoring					%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO	Start	20.7	0	0	0	Mid	20.7	0	0	0	End	20.7	0	0	0	Borehole Total		Today	20	Previous	20	To Date	40	Drilled Total		Today	342.5	Previous		To Date		Casing Total		Today		Previous		To Date	
	Gas Monitoring																																																						
	%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO																																																		
	Start	20.7	0	0	0																																																		
	Mid	20.7	0	0	0																																																		
End	20.7	0	0	0																																																			
Borehole Total																																																							
Today	20																																																						
Previous	20																																																						
To Date	40																																																						
Drilled Total																																																							
Today	342.5																																																						
Previous																																																							
To Date																																																							
Casing Total																																																							
Today																																																							
Previous																																																							
To Date																																																							
1:00	1:40			coal intact																																																			
1:40	14:30			Mudstone																																																			
14:30	15:00			coal intact																																																			
15:00	16:00			Mudstone																																																			
C05	0:00	0:60			overburden																																																		
	0:60	1:00			coal intact																																																		
	1:00	16:00			Mudstone																																																		
B05	0:00	1:50			overburden																																																		
	1:50	21:00			Mudstone																																																		
A05	0:00	1:50			overburden																																																		
	1:50	16:00			Mudstone																																																		



# OPENHOLE DRILL LOG

Job No. SDL 3556  
 Contract Name: Lindsay  
 Working Day: Friday

Date: 15/6/18  
 Client: Persimmon Homes  
 Sheet: 1 of 2

Hole No.	From	To	Flush (W/A/M)	Casing T/S (m)	Strata Description	Rig Type: <b>CBXP</b>																				
K04	0:00	1:50			overburden	Gas Details: 1																				
	1:50	15:00			Mudstone																					
	15:00	15:40			coal intact																					
	15:40	16:40			Mudstone																					
J04	0:00	1:50			overburden	Remarks:																				
	1:50	14:30			Mudstone																					
	14:30	15:20			coal intact																					
	15:20	16:20			Mudstone																					
H04	0:00	1:40			overburden	Gas Monitoring																				
	1:40	14:60			Mudstone																					
	14:60	14:90			coal intact																					
	14:90	15:90			Mudstone																					
G04	0:00	1:50			overburden	<table border="1"> <thead> <tr> <th>%</th> <th>O<sub>2</sub></th> <th>CO<sub>2</sub></th> <th>CH<sub>4</sub></th> <th>CO</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Mid</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>End</td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO	Start					Mid					End				
	%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO																					
	Start																									
	Mid																									
End																										
1:50	14:50			Mudstone																						
14:50	14:90			coal intact																						
14:90	15:90			Mudstone																						
F04	0:00	1:50			overburden	Weather Conditions: <b>Am overcast / Pm Sun</b>																				
	1:50	14:30			Mudstone																					
	14:30	14:70			coal intact																					
	14:70	15:70			Mudstone																					
E04	0:00	1:50			overburden	Boreholes Total																				
	1:50	14:30			Mudstone																					
	14:30	14:70			coal intact																					
	14:70	15:70			Mudstone																					
D04	0:00	1:70			overburden	Today : Previous																				
	1:70	14:16			Mudstone																					
	14:16	14:50			coal intact																					
	14:50	15:50			Mudstone																					
C04	0:00	1:60			overburden	To Date																				
	1:60	13:90			Mudstone																					
	13:90	14:30			coal intact																					
	14:30	15:30			Mudstone																					
B04	0:00	1:60			overburden	Casing Total																				
	1:60	16:00			Mudstone																					
	16:00	16:00			Mudstone																					
	16:00	16:00			Mudstone																					
A04 Angie 10°	0:00	1:60			overburden	Signed by Sirius Drilling Ltd:																				
	1:60	16:00			Mudstone																					



# OPENHOLE DRILL LOG

Job No. SDL 3556  
 Contract Name: Lindley  
 Working Day: Friday

Date: 15/6/18  
 Client: Persimmon Homes  
 Sheet: 2 of 2

Hole No.	From	To	Flush (W/O/V/M)	Casing T/S (m)	Strata Description	Rig Type: <b>CSXP</b>
K03	0:00	1:60			overburden	Crew Details:
	1:60	14:00			Mudstone	
	14:00	14:60			coal intact	
	14:60	15:60			Mudstone	
J03	0:00	1:60			overburden	
	1:60	13:50			Mudstone	
	13:50	14:30			Broken Ground	
	14:30	15:30			Hard Strata	
H03	0:00	1:50			overburden	
	1:50	13:50			Mudstone	
	13:50	14:30			coal intact	
	14:30	15:30			Mudstone	
G03	0:00	1:50			overburden	
	1:50	13:20			Mudstone	
	13:20	14:60			coal intact	
	14:00	15:00			Mudstone	
F03	0:00	1:50			overburden	
	1:50	16:00			Mudstone	
E03	0:00	1:50			overburden	
	1:50	16:00			Mudstone	
D03	0:00	1:50			overburden	
	1:50	16:00			Mudstone	
C03	0:00	1:50			overburden	
	1:50	16:00			Mudstone	
B03	0:00	1:50			overburden	
	1:50	16:00			Mudstone	
A03	0:00	1:70			overburden	
	10 <sup>th</sup> Aug 1:70	16:00			Mudstone	
K02	0:00	1:50			overburden	
	1:50	13:20			Mudstone	
	13:20	14:00			Soft Ground	
	14:00	15:00			Mudstone	
J02	0:00	1:50			overburden	
	1:50	13:00			Mudstone	
	13:00	13:80			Broken ground	
	13:80	14:80			Hard Strata	

Gas Monitoring				
%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO
Start				
Mid				
End				

Weather Conditions:  
**overcast**

Boreholes Total	
Today	22
Previous	38
To Date	60
Drilled Total	
Today	345.9
Previous	664.8
To Date	1110.7
Casing Total	
Today	
Previous	
To Date	

Signed by Sirius Drilling Ltd:

Signed by Client:



# OPENHOLE DRILL LOG

Job No. SDL 3556  
 Contract Name: Lindley  
 Working Day: Saturday

Date: 16-6-18  
 Client: Persimmon Homes  
 Sheet: 1 of 2

Hole No.	From	To	Flush (W/M)	Casing T/S (m)	Strata Description	Rig Type: <b>e5XP</b>
B07	0:00	1:50			Overburden	Crew Details: <b>1</b>
	1:50	15:30			Mudstone	
	15:30	16:10			Coal intact	
	16:10	17:10			Mudstone	
C06	0:00	1:60			Overburden	Remarks:
	1:60	15:40			Mudstone	
	15:40	15:90			Coal intact	
	15:90	16:90			Mudstone	
H02	0:00	1:50			Overburden	Gas Monitoring
	1:50	12:80			Mudstone	
	12:80	13:50			Coal intact	
	13:50	14:50			Mudstone	
G02	0:00	1:50			Overburden	% O <sub>2</sub> CO <sub>2</sub> CH <sub>4</sub> CO
	1:50	16:00			Mudstone	Start <b>20.7 0 0 0</b>
F02	0:00	1:50			Overburden	Mid <b>20.7 0 0 0</b>
	1:50	16:00			Mudstone	End <b>20.7 0 0 0</b>
E02	0:00	1:50			Overburden	Weather Conditions:
	1:50	16:00			Mudstone	<b>Overcast</b>
D02	0:00	1:50			Overburden	Boreholes Total
	1:50	16:00			Mudstone	Today
C02	0:00	1:50			Overburden	Previous
	1:50	16:00			Mudstone	To Date
B02	0:00	1:50			Overburden	Drilled Total
	1:50	16:00			Mudstone	Today
A02	0:00	1:50			Overburden	Previous
	1:50	16:00			Mudstone	To Date
K01	0:00	1:50			Overburden	Casing Total
	1:50	13:00			Mudstone	Today
J01	13:00	13:60			Coal intact	Previous
	13:60	14:60			Mudstone	To Date
	0:00	1:50			Overburden	
J01	1:50	12:80			Mudstone	
	12:80	13:40			Coal intact	
	13:40	14:40			Mudstone	
						Signed by Client:



# OPENHOLE DRILL LOG

Job No. SDU 3556  
 Contract Name: Lindley  
 Working Day: Saturday

Date: 16-6-18  
 Client: Persimmon Hoses  
 Sheet: 2 of 2

Hole No.	From	To	Flush (W/L/M)	Casing T/S (m)	Strata Description	Rig Type:																								
						e5XP																								
H01	0:00	1:50			overburden	Remarks:  Gas Monitoring <table border="1"> <thead> <tr> <th>%</th> <th>O<sub>2</sub></th> <th>CO<sub>2</sub></th> <th>CH<sub>4</sub></th> <th>CO</th> </tr> </thead> <tbody> <tr> <td>Start</td> <td>20.7</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>Mid</td> <td>20.7</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>End</td> <td>20.1</td> <td>0</td> <td>0</td> <td>0</td> </tr> </tbody> </table> Weather Conditions: <b>overcast</b>					%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO	Start	20.7	0	0	0	Mid	20.7	0	0	0	End	20.1	0	0	0
%	O <sub>2</sub>	CO <sub>2</sub>	CH <sub>4</sub>	CO																										
Start	20.7	0	0	0																										
Mid	20.7	0	0	0																										
End	20.1	0	0	0																										
	1:50	16:00			Mudstone																									
G01	0:00	1:50			overburden																									
	1:50	16:00			Mudstone																									
F01	0:00	1:50			overburden																									
	1:50	16:00			Mudstone																									
E01	0:00	1:50			overburden																									
	1:50	16:00			Mudstone																									
D01	0:00	1:50			overburden	Boreholes Total Today: 20 Previous: 60 To Date: 80																								
	1:50	16:00			Mudstone																									
C01	0:00	1:50			overburden	Drilled Total Today: 286.5 Previous: 1010.7 To Date: 1297.2																								
	1:50	16:00			Mudstone																									
B01	0:00	1:50			overburden	Casing Total Today: Previous: To Date:																								
	1:50	16:00			Mudstone																									
A01	0:00	1:50			overburden	Signed by Client:																								
	1:50	16:00			Mudstone																									



# OPENHOLE DRILL LOG

Job No. 3556

Date: 18-6-18

Contract Name: Lindley Moor

Client: Persimmon Homes

Working Day: Monday

Sheet: 1 of 1

Hole No.	From	To	Flush (M/A/M)	Casing T/S (m)	Strata Description	Rig Type:
J2-3	0:00	1:50			overburden	CSXP
	1:50	12:80			Mudstone	
	12:80	13:80			Soft Grout	
TEST HOLE	13:80	14:80			Mudstone	
						Remarks:
						Testhole
						J2-3
						Gas Monitoring
						% O <sub>2</sub> CO <sub>2</sub> CH <sub>4</sub> CO
						Start 207 0 0 0
						Mid
						End
						Weather Conditions:
						overcast
						Boreholes Total
						Today
						Previous
						To Date
						Drilled Total
						Today
						Previous
						To Date
						Casing Total
						Today
						Previous
						To Date



## DAILY GROUTING RETURN

Job No. SDL3556  
 Contract Name: Lindley  
 Working Day: 1

Date: 18/06/2018  
 Client: Persimmon Homes  
 Sheet: 1 of 4

Hole No.	Depth (m)	Strata*	PFA	OPC	Sand	Gravel	Total Grout	Full	Still Taking	Top Up	Press (psi/ bar)	Crew Details				
A08		C	0.12	0.01			0.13	X								
B08		C	0.12	0.01			0.13	X								
C08		C	0.12	0.01			0.13	X								
D08		C	0.12	0.01			0.13	X								
F08		C	0.12	0.01			0.13	X								
G08		C	0.12	0.01			0.13	X								
H08		C	0.12	0.01			0.13	X								
J08		C	0.12	0.01			0.13	X								
K08		C	0.12	0.01			0.13	X								
A07		C	0.12	0.01			0.13	X								
B07		C	0.12	0.01			0.13	X								
C07		C	0.12	0.01			0.13	X								
D07		C	0.12	0.01			0.13	X								
E07		C	0.12	0.01			0.13	X								
F07		C	0.12	0.01			0.13	X								
G07		C	0.12	0.01			0.13	X								
H07		C	0.12	0.01			0.13	X								
J07		C	0.12	0.01			0.13	X								
K07		C	0.12	0.01			0.13	X								
A06		C	0.12	0.01			0.13	X								
<b>Total Used</b>			2.40	0.20	0.00	0.00	2.60									
<b>Previous Total</b>			0.00	0.00	0.00	0.00	0.00									
<b>Total to Date</b>			2.40	0.20	0.00	0.00	2.60									
												<b>Materials Delivered Today</b>				
												<b>Item</b>	<b>Quant</b>	<b>Ticket No.</b>		
												PFA	19.62	860999		
												OPC	1.40	STOCK		
												<b>Testing</b>				
												<b>Flow (mm)</b>	<b>Bleed (%)</b>		<b>Bleed (%)</b>	
												500	2hr	1	2hr	1
												450	4hr	1	4hr	2
												450	6hr	2	6hr	2
												<b>Number of Cubes Taken</b>		<b>3</b>		
												<b>PFA</b>	<b>OPC</b>	<b>Sand</b>	<b>Gravel</b>	
												19.62	1.40			
												<b>Today</b>				
												<b>Previous</b>	0.00	0.00	0.00	0.00
												<b>Total Delivered</b>	19.62	1.40	0.00	0.00
												<b>Total Used</b>	2.40	0.20	0.00	0.00
												<b>Stock on Site</b>	17.22	1.20	0.00	0.00

Signed by Sirius Drilling Ltd: \_\_\_\_\_

Date: 18/06/2018

Signed by Client: \_\_\_\_\_

Date: \_\_\_\_\_

\* C-Coal, S-Soft, BG-Broken Ground, V-Void, N/C-No Coal/Workings











APPENDIX D  
CUBE RESULTS

29 Rufford Court  
Woolston  
Warrington  
WA1 4RF  
United Kingdom  
Tel: +44(0) 1925 286220

# CONCRETE TEST CUBE REPORT

(BS EN 12390-3:2009)



Date: 16/07/2018

Report no: WAB50940515\_01

Client: SIRIUS REMEDIATION LTD

Scheme: SDL3556- LINDLEY

Contract no: 51043197

Request Sheet No.	Lab Ref.	Client Ref.	Date Made	Time Made	Date Received in Laboratory	Date Tested	Age days	Dimensions mm	Density kg/m <sup>3</sup>	Failure Load kN	Compressive Strength N/mm <sup>2</sup>	Specified Strength N/mm <sup>2</sup>
-------------------	----------	-------------	-----------	-----------	-----------------------------	-------------	----------	---------------	---------------------------	-----------------	--	--------------------------------------

0149299	50940515	SDL3556	18/06/2018		04/07/2018	16/07/2018	28	100x100x100	1180	30.7	3.1	not given
---------	----------	---------	------------	--	------------	------------	----	-------------	------	------	-----	-----------

Location: -  
Mix details: 12:1

The following apply unless otherwise stated under Remarks.

- 1) Laboratory curing range 18°-22°C.
- 2) Cube appearance as received satisfactory.
- 3) Test moisture condition and density saturated.
- 4) Cube failure normal. Concrete appearance normal.
- 5) Volume determined by measurement or designated size. Any fins removed by abrasive stone.
- 6) Laboratory curing conditions cannot be assured during tank cleaning.
- 7) Certificate of sampling not received. Certificate of making and curing not received.

8) Rate of Loading 0.4 to 0.8 N/mm<sup>2</sup> per sec.

Issued to: SIRIUS REMEDIATION LTD

Certified that curing in the laboratory and testing carried out in accordance with BS EN 12390-2 and 12390-7 and 12390-3.

Signed

aul Haddock - Laboratory Manager

for and on behalf of SOCOTEC UK Limited