

INSTALLATION OF LINTELS/ STEEL PLATES OVER BUILDERS WORK OPENINGS

SET OUT THE EXTENT OF THE OPENING IN THE BRICK WALL (FINISHES/PLASTER TO BE REMOVED AS REQUIRED).

ENSURE HEIGHT OF THE OPENING CORRESPONDS TO BRICK COURSING.

DRILL HOLES THROUGH THE WALLS (DIAMETER TO SUIT TEMPORARY WORKS NEEDLES) IN THE COURSE DIRECTLY ABOVE THE OPENING.

INSERT NEEDLES THROUGH THE VOID AND PROP DOWN TO THE SLAB AS REQUIRED. RAISED FLOOR BOARDS TO BE REMOVED LOCALLY TO ALLOW PROPPING DOWN TO SLAB, INCORPORATE SPREADERS TO SUIT.


REMOVE MASONRY BELOW PROPPING AS REQUIRED TO FORM REQUIRED

RAKE OUT/ CUT INTO MORTAR JOINTS AT PLATE BEARING END(S) IN

INSTALL STEEL SUPPORT ANGLE AT PERIMETER WALL INTERAFCE.

INSTALL STEEL PLATES FROM EITHER SIDE OF WALL AS REQUIRED AND

REMOVE TEMPORARY PROPS AND REINSTATE NEEDLE HOLES THROUGH



P02

4217-RAM-ZZ-ZZ-DR-S-00500

