



DESIGNERS RESPONSE

18 October 2023

Fullwood Drive, Golcar, Kirklees

Road Safety Audit Stage 1

September 2023



Document Control

Report Title:

Fullwood Drive, Golcar, Kirklees – Road Safety Audit Stage 1

Date of Site Visit

20th September 2023

Document Reference

2023-09 Golcar RSA1 – Revision 0

Report Prepared By:

Haydn Vernals FCIHT FIHE CMILT MSoRSA, Sevenairs Consulting Ltd

Sevenairs Consulting Ltd, 20 High Bank, Thurlstone, Sheffield, South Yorkshire, S36 9QH

Mobile: 07803 714 574

E-mail: haydn@sevenairs.co.uk

On behalf of

Paragon Highways – Office 20/21 The Rear Walled Garden, Nostell Estate, Wakefield WF4 1AB

Highway Authority / Overseeing Organisation

Kirklees Council

© Copyright 2023 Sevenairs Consulting Limited. The concepts and information contained in this document are the property of Sevenairs Consulting. Use or copying of this document in whole or in part without the written permission constitutes an infringement of copyright.

Limitation: This report has been prepared on behalf of, and for the exclusive use of Sevenairs Consulting's Client, and is subject to, and issued in accordance with, the provisions of the contract between Sevenairs Consulting and the Client. Sevenairs Consulting accepts no liability or responsibility whatsoever for, or in respect of, any use of, or reliance upon, this report by any third party.

Document History:

Revision	Date	Description	By
0	22.09.2023	For Issue	HV

Introduction

Commissioning and Scope

This report results from a Stage 1 Road Safety Audit carried out at the site of a residential development off Fullwood Drive in Golcar, Kirklees, at the request of Leigh Ogden, Managing Director, Paragon Highways on behalf of the developer of the site.

The Road Safety Audit team membership was as follows:

The Audit Team	Haydn Vernals FCIHT FIHE CMILT MSoRSA Directive 2008/96/EC (Certificate of Competency), Road Safety Team Leader in accordance with GG119
	Sarah Vernals BAHonsQTS NPQH, Road Safety Team Member in accordance with GG119
Audit Observers	None

A site visit took place comprising of the RSA team on Wednesday 20th September 2023 between 15:15 and 15:45 hours during which the weather was cloudy and the road surface was wet from earlier rain. Traffic conditions were light and free flowing, with a small number of pedestrians observed, but no cyclists observed.

The main project comprises of a development of a site to the east of Fullwood Drive for 12 new homes. Highways works include the internal development road, which extends the existing eastern end of Fullwood Drive. The scope of this Road Safety Audit is to review the proposed access and internal adoptable roads for the development.

The audit has been carried out in accordance with the principals of the National Highways document GG 119 Road Safety Audit. A formal Road Safety Audit Brief was not provided to the Audit Team. However, information regarding the site was provided via email alongside the relevant scheme documents and drawings. This was considered by the Audit Team to provide sufficient detail to undertake the appropriate stage of audit.

The audit also comprised of a desk-top study where all documents and plans provided by the Design Team were reviewed. No departures from standard have been brought to the attention of the RSA team with regard to the scheme as designed.

Documents Supplied

- E-mail proposal background
- 1377 001B – Vehicle Tracking
- 2673_ACU_(100)03I - Proposed Site Plan

Terms of Reference

The terms of reference of this Road Safety Audit are as described in the National Highways document GG119 Road Safety Audit. The Audit Team has examined and reported only on the road safety

implications of the scheme as presented and has not examined or verified the compliance of the designs to any other criteria. No member of the Audit Team has been directly linked to the scheme design.

Each of the auditors' responses is classified as a 'Problem' that is likely to result in a significant road safety hazard. All comments and recommendations are referenced to the detailed design drawings and the locations have been indicated on the plan at the end of the report.

Where recommendations are made, these do not comprise design decisions, and it remains the responsibility of the Design Team to incorporate any changes into the scheme and consider any interactions between design elements.

Problems Raised at this Stage 1 RSA

PROBLEM – A-01

Location: Internal estate road

Summary: Skidding Resistance – Insufficient skidding resistance may increase the risk of collisions involving skidding

Although no long sections have been provided at this early stage, the levels on the internal road suggest that the gradients could be 10% or more. This may increase the risk of collisions involving vehicles not having sufficient skidding resistance, especially during wet or wintry conditions. Insufficient provision, especially in higher risk areas such where gradients exceed 10% may increase the risk that collisions involving skidding occur.

RECOMMENDATION

It is recommended that surfacing with a 60 PSV is provided through the entire length of the estate road.

DESIGNERS RESPONSE

Accepted – suitable PSV shall be identified and agreed with the Council's Road Adoption Engineers as part of the detailed design process

PROBLEM – A-02

Location: Internal estate road

Summary: Drainage – Ineffective surface water drainage may increase the risk of skidding type collisions

At this early stage, no details have been provided on the proposed surface water drainage arrangements other than an indication of grade on the general arrangement. It was noted that there is the potential for low points on the estate roads where surface water may not effectively drain, specifically at the eastern end of the internal estate road. This may increase the risk of slips and falls by pedestrians or skidding type collisions in these areas due to excessive surface water, especially in wintry conditions.

RECOMMENDATION

It is recommended that drainage details are provided at the next stage of road safety audit including levels, contours and gully locations.

DESIGNERS RESPONSE

Accepted – drainage details shall be identified at detailed design stage

PROBLEM – A-03

Location: Internal estate road

Summary: Lighting – Lack of or insufficient carriageway lighting may increase the risk of collisions, trips and falls during the hours of darkness.

It is unclear from the information provided if any carriageway lighting is to be provided. A lack of carriageway lighting or insufficient levels of light may increase the risk of collisions between vehicles and active mode users as well as trips and falls by pedestrians during the hours of darkness.

RECOMMENDATION

It is recommended that carriageway lighting is provided.

DESIGNERS RESPONSE

Accepted – street lighting details shall be identified at detailed design stage and shall meet the Council's adoptable standards

DESIGNERS RESPONSE BY

L J OGDEN FIHE MCIHT

Audit Team Statement

We certify that this Road Safety Audit has been carried out in accordance with GG119.

Road Safety Audit Team Leader

Signed:

Haydn Vernal FCIHT FIHE CMILT MSoRSA, Directive
2008/96/EC (Certificate of Competency)

Date: 22nd September 2023

Sevenairs Consulting Ltd
20 High Bank, Thurlstone, Sheffield,
South Yorkshire, S36 9QH

Road Safety Audit Team Member

Signed:

Sarah Vernal BAHonsQTS NPQH

Date: 22nd September 2023

Sevenairs Consulting Ltd
20 High Bank, Thurlstone, Sheffield,
South Yorkshire, S36 9QH

Problem Location Plan

