

RISK ASSESSMENT FORM			Assessed by:		Date:		Risks Assessed:			
			Steven Johnson		22.02.2022		Risk Assessment - Oxford Rd Gommersal Site			
HAZARDS	WHERE	WHO MIGHT BE HARMED							IS THE RISK ADEQUATELY CONTROLLED	WHAT FURTHER ACTION IS NECESSARY TO CONTROL THE RISK
Those which could reasonably expect to result in harm e.g.: SLIPS, TRIPS, MOVING PARTS, NOISE, TEMPERATURE, PRESSURE, ELECTRICITY, VEHICLES, HEIGHTS, MANUAL HANDLING, LIGHTING	ROOM, AREA, LOCATION, BUILDING, NUMBER/NAME	What groups of people e.g.: OFFICE STAFF, TECHNICIANS CONTRACTORS, CLEANERS, PUBLIC, VISITORS	Likelihood		Severity		Have you already taken precautions against the risk from the hazards listed e.g. Provided adequate information/ instruction / training. Do the precautions: 1. Meet the legal requirements? 2. Comply with the industry standards? 3. Represent good practice? 4. Reduce the risk as far as reasonably		What more could you reasonably do for those risks which are not controlled. Give priority to high index risks or those which effect a large number of people. Try- 1. Removing the risk completely 2. Prevent access (e.g. guarding) 3. Organise work to reduce exposure 4. Issue personal protective equipment 5. Provide welfare facilities (wash etc.)	
			1. Extremely Unlikely 2. Unlikely 3. Likely 4. Very Likely 5. Almost certain to happen	1. Minor Injury/disease no lost time 2. Injury/disease up to 3 days lost 3. Reportable under RIDDOR 2013 over 7 days 4. Major Injury/Long term absence 5. Death						
LIST HAZARDS HERE	LOCATION OF HAZARD	WHO AFFECTED	ENTER LIKELIHOOD HERE	ENTER SEVERITY HERE	RESULT	RISK CATEGORY	ACTION REQUIRED WITHIN	CONTROLS	FURTHER ACTION NECESSARY	
Slip, trip, fall	Oxford Rd Gommersal Site	Company staff, Other trades on site	3	4	12	MEDIUM		1. Prior to attempting to move any load, staff are to ensure that the route they will have to take is clear of any obstruction or slippery. 2. All Company staff are to ensure that walk ways are kept clear of obstructions. 3. Company staff are to ensure their working area is kept tidy and clear of obstructions.	All company staff are to wear full PPE as stated in any working instructions.	
Removal of Asbestos sheets identified on site	Oxford Rd Gommersal Site	Company staff, Other trades on site	5	4	20	HIGH	YES	1. Always be in control of all manual handling tasks. 2. Prepare adequate clothing for handling goods. 3. Wear full ventilation equipment and hasmat suit. Encasing all Asbestos in a single piece of industrial grade visqueen, using gaffa tape to seal and the repeating the process to allow for a double wrap. All fully wrapped Abestos will be stored in a safe place on site until the Foxhill waste removal team are able to remove said waste.	All company staff are to wear full PPE as stated in any working instructions.	
Lifting a load which may cause injury	Oxford Rd Gommersal Site	Company staff, Other trades on site	3	4	12	MEDIUM		All Company staff are to: 1. Adhere to the training provided and guide issued, prior to attempting any lift. 2. Ensure any lift is manageable before lifting. 3. When lifting, observe the correct back posture, knees bent and firm hand grip on the load. 4. When placing the load down ensure the correct posture is observed and the surface the load is being placed upon is flat and stable.	All company staff are to wear full PPE as stated in any working instructions.	
Injury caused by carrying loads over long distances	Oxford Rd Gommersal Site	Company staff, Other trades on site	3	4	12	MEDIUM		1. Staff are to ensure that they have a trolley or similar available to eliminate manual handling. 2. Ensure that staff are available to share the load including moving the trolley over long distances. 3. Carry short distances, Stop and take regular breaks.,	All company staff are to wear full PPE as stated in any working instructions.	
Injuries caused by lifting a load	Oxford Rd Gommersal Site	Company staff, Other trades on site	3	4	12	MEDIUM		1. Ensure you seek assistance immediately. 2. Nominated personnel who are First Aid Trained are to assist. 3. If necessary external Medical assistance is to be requested. (ambulance) 4. The incident is to be reported to the Divisional H&S Dept.	All company staff are to wear full PPE as stated in any working instructions.	
Injury caused working in poor light conditions	Oxford Rd Gommersal Site	Company staff, Other trades on site	2	4	8	LOW		Suitable lighting available whilst carrying out manual handling tasks..		
Accident caused by loss of task control due to unexpected events.	Oxford Rd Gommersal Site	Company staff, Other trades on site	2	5	10	MEDIUM		1. Always be in control of all manual handling tasks. 2. If in doubt then stop, seek advice from your supervisor.	ACD to monitor any feedback from any events.	
Dust and Gas Inhalation	Oxford Rd Gommersal Site	Company staff, Other trades on site	3	3	9	LOW		It is important to manage the environment they're working in, again ensuring that it is well ventilated. The operative must also wear the appropriate PPE for the task at hand.		
Storage of Asbestos	Oxford Rd Gommersal Site	Company staff, Other trades on site	5	2	10	MEDIUM		Encasing all Asbestos in a single piece of industrial grade visqueen, using gaffa tape to seal and the repeating the process to allow for a double wrap. All fully wrapped Asbestos will be stored in a safe place on site until the Foxhill waste removal team are able to remove said waste.	All site staff are to be made aware of location of waste and forbidden to access area until told otherwise.	
Removal of Asbestos from site	Oxford Rd Gommersal Site	Company staff, Other trades on site	5	1	5	LOW		Waste will be removed by Foxhill Waste		
COVID-19	Oxford Rd Gommersal Site	Company staff, Other trades on site	3	5	15	HIGH		RA - Office Based Working - (COVID -19) (refers)		