



NOTE
3.5m running lane to be maintained, either side of the temporary refuge island.

NOTE
Tarmac infill detail to maintain a 1.2 temp footway width where needed.

NOTE
Light grey road markings to be removed, and temporary road markings (shown in blue) to be put down.

Qty: 2 Ref: 13.9 Schedule 13.9: Temporary Information	Footway closed
Qty: 3 Ref: 13.9 Schedule 13.9: Temporary Information	Footway ahead closed
Qty: 2 Ref: 516 Road narrows on both sides ahead	
Qty: 4 Ref: 610 Keep right	
Qty: 2 Ref: 610 Keep left	
Qty: 2 Ref: 645 End panel	
Qty: 4 Ref: 701 Road works ahead	
Qty: 2 Ref: 704 New road layout ahead	
Qty: 4 Ref: 708 Pedestrian diversion Left	
Qty: 4 Ref: 708 Pedestrian diversion Right	

ROADWAY UK TRAFFIC MANAGEMENT

Roadway UK Traffic Management Ltd
A19 Business Park
Selby
YO19 6QR
E-mail: info@Roadwayuk.com
www.roadwayuk.com

Customer C R REYNOLDS
Contract A629 Halifax Road
Location A629 Halifax Road
Date 04-07-2025
Version/Amendment No. 3

Notes

- Tarmac infill detail to maintain a 1.2 temp footway width where needed.
- 2 x 3.5m running lanes to be maintained.
- Light grey road markings to be removed, and temporary road markings (shown in blue) to be put down.
- 3.5m running lane to be maintained, either side of the temporary refuge island.

Key

	Traffic Cones
	Pedestrian Barrier
	Traffic Signal
	Pedestrian Traffic Signal
	Work Area
	Pedestrian Diversion Route
	Kerb Ramp
	Strongwall Barrier

Crown Copyright. All rights reserved.

Drawing No:
AREA 2C.2

Unauthorised reproduction infringes Crown Copyright and may lead to prosecution or civil proceedings.

Scale: Drawn by: Approved by:
SB MB