



TREE CARE CONSULTANCY
CLIFTON VILLA, HALL CLIFFE ROAD, HORBURY
WAKEFIELD, WEST YORKSHIRE, WF4 6BY
TEL. 01924-270619
EMAIL; info@treecareconsultancy.co.uk

TITLE: Replacement/Mitigation Tree Planting Scheme
AT: Land at Briar Court, Occupation Road, Lindley, HD3 3EE

Tree planting

Species	Form	Girth (cm) root condition	No reqd
Acer platanoides	Light standard	6-8	2
Carpinus betulus Frans Fontain	Light standard	6-8	2

Tree planting specification, aftercare & maintenance

1. - Trees to be planted in tree pits 600 x 600 x 600mm with incorporation of irrigation tube. The back fill shall include 3 litres peat free tree & shrub compost.
2. - "Enmag" slow release fertilizer to be added to pits.
3. - Trees to be staked with min 8cm diam. peeled round softwood stake. Top of stake to finish approx 1.7m above ground. Stake to be driven beneath base of pit until stable.
4. - Trees to be fastened with a single tie and rubber spacer.
5. - 10 litres of water to added to tree pits on a weekly basis in dry weather during the months of May to August for a period of 2 years post planting
6. - Adjust tree ties in years 2, 3 and 4 and remove in year 5.
7. - Trees that fail or become diseased within 5 years of planting shall be replaced.
8. - 1.0m in diameter around each tree to mulched to 75mm depth with coarse forest bark mulch and maintained weed free.
9. - Final position of trees subject to confirmation of service location and approval of statutory undertakers

Amendments;

