MWP PLANNING

Minerals and Waste Planning
Environmental Permitting
Quarry Consultant

PLANNING APPLICATION TO DISCHARGE CONDITIONS 6, 14, 36 AND 39 OF PLANNING PERMISSION 2019/70/93374/EO DATED 31 MAY 2023 AT TEMPLE QUARRY, LILLEY LANE, GRANGE MOOR, HUDDERSFIELD

SUPPORTING STATEMENT

SUBMITTED ON BEHALF OF
MONE BROS LTD
ALBERT ROAD, MORLEY, LEEDS LS27 8RU

JULY 2023

10 Dobroyd, Shepley, Huddersfield HD8 8AU. Tel: 01484 604026. Mobile: 07794 597515.
Email: cjb@mwplanning.co.uk.

CONTENTS

1 Dust Suppression Method Statement (Condition 36)

2 Wheel Wash Facilities (Condition 6)

3 Surface Water Drainage System (Condition 14)

4 Landfill Gas (Condition 39)

DRAWINGS

10179/04A Scheme of Working

APPENDIX

1 Dust Action Plan

1 Dust Suppression Method Statement

1.1 Condition 36 states:

The site shall be operated in accordance with a dust suppression method statement which shall be submitted to and approved in writing by the Mineral Planning Authority within one month from the date of this permission. The method statement shall include details of how to deal with suppression of dust from all operations on the site including vehicular movements, excavation operations, mineral and overburden stockpiling, spreading and backfill of the site with imported waste. The details to be provided shall inter alia provide for:

a) The suppression of dust caused by the moving and storage of soil and overburden, stone, waste and other material s within the site,

b) The fitting of drilling rigs with efficient dust control measures,

c) Dust suppression on haul roads,

d) The provision of dust collection and storage facilities,

e) The suspension of movement of soils, overburden and minerals and the deposit of waste backfill when the wind speed exceeds 20 metres per second,

f) The sheeting of all loaded vehicles leaving the site,

g) The drop heights when moving all friable and waste materials to be kept to a minimum,

h) Appropriate surfacing and maintenance of access and haul roads to reduce dust emissions,

i) Limiting traffic speeds within the quarry during dry windy conditions to 25kph maximum j) The direction of exhausts on vehicles operation on or entering the site to be such that exhaust gases cannot be emitted in a downward direction,

k) The location, design and management of the stores, minerals, stockpiles and backfilled waste deposits to prevent windblow.

1.2 Appendix 1 attached includes the Site Dust Action Plan, which covers all of the items set out in the condition.

2 Wheel Wash Facilities

2.1 Condition 6 states:

New additional wheel washing facilities in the form of a 'Drive Through Bath' or 'Enviro Wheel Wash', in accordance with the details submitted accompanying this application, as shown on the Garic brochure, shall be installed within three months from the date of this permission, in the location shown on drawing ref: 10179/05A Rev C Phase 1, or in an alternative location. Details of which shall first be submitted to and approved by the

Mineral Planning Authority. Written verification shall be submitted to the Mineral Planning Authority on complete installation of the new wheel wash facility and thereafter all wheel washing facilities including the existing wheel wash facility shall be retained and maintained fit for purpose for the duration of this planning permission.

2.2 The ”Drive Through Bath” has been installed in the position shown on Drawing 10179/04A. Photographs showing the wheel bath are shown in Appendix 2 attached. Note that the wheel bath shown on drawings 10179/05A, 10179/05B, 10179/05C and 10179/05D has not been installed.

3 Surface Water Drainage System

3.1 Condition 14 states:
Within 3 months from the date of this permission, a surface water drainage system shall be installed to ensure fines arising from the workings of the site, are removed before outfall from the site and thereafter maintained until the duration of the planning permission. Written verification shall be submitted to the Mineral Planning Authority within one month of the installation of the drainage system and thereafter maintained for the duration of the planning permission.

3.2 The site is free draining and all surface water drains down into the underlying strata with no discharge beyond the site into surface water courses. A formal surface water drainage system is therefore not required for the working area. The restoration scheme required by condition 16 will however need to incorporate surface drainage.

4 Landfill Gas

4.1 Condition 39 requires the submission of a scheme for the monitoring, control, collection and treatment of gas. There is no intention to fill the site with anything other than inert waste. As a result, there will be no biodegradable waste present which would generate landfill gas. There will therefore be no requirement to monitor, control, collect and treat landfill gas on this site.

Wheel Bath Photographs

View of Wheel Bath looking towards the exit

View of Wheel bath looking towards the site.

NOTE

The photographs were taken on 20 July 2023 when the wheel bath was out of action and awaiting repair.

The wheel bath location is shown on drawing 10179/04A.