Proposed works to Trees under TPOs 61/93/a3, 61/93/g1, 61/93/g2

- Works proposed to allow vehicle access for redevelopment of play area without damaging trees.
- The trees overhang the vehicle access point for the park.
- Proposals to cut back/ remove branches to create a corridor that is 5m high and the width of the roadway, taking care to minimise disruption to the trees.

Label	TPO	Type	Proposed Works
Group1	/g1	Birch & Hollies	Remove 4 overhanging limbs
B1	/a3	Beech	Major prune, remove 3 overhanging limbs and dead/ broken branches
L1	/a3	Lime	Prune back overhanging vegetation
La1	/g1	Laurels	Prune back overhanging vegetation
W1	/a3	Willow	Prune back overhanging vegetation
Y1	g/2	Yew	Remove 3 overhanging limbs
Y2	g/2	Yew	Remove 3 overhanging limbs
Y3	/a3	Yew	Prune back overhanging vegetation
Y4	/a3	Yew	Cut back overhanging branches, remove damaged/ broken/ dead limbs. Y4 to be assessed for possible removal.

Kirklees COUNCIL

Landscape, Flint Street,Huddersfield HD1 6LG

Client

PARKS & GREENSPACES

Project

ROBERT ASHTON MEMORIAL PARK PHASE 1 & 2

Drawing Title

TREE WORKS PLAN

A3	Scale 1:100	Drawn HP August 2023	Checked
Cad Ref	\\sancfs\dps\shared\groups\landscape\streetscene\new schemes without job no\lad.409 robert ashton memorial park\4. drawings\lad_409_robert ashton memorial park playground 101 clearance preparation_102 site layout		
Project No. LAD.409	Drawing No. LA-104	Revision	