Sedgefield 9 Queen's Road Front Garden (TPO area) tree schedule

No	Common Name	Height	Diameter at 1.5m in cm	Combined Notional Stem Diameter in Meters	Estimated RPA Radius	Estimated Root Protection Area (RPA)	Height of first Branch	Y/SM/M	Comments	Action	Proposed Work
1	Birch	10	26/18	0.316227766	3.794733192	45.23893421	2	SM	Tree splits to two trunks at 50cm. Major Trunk previously cut at base.	Fell	
2	Holly	8	14	0.14	1.68	8.866831105	2	SM		Fell	
3	Holly	8	10/17/10	0.221133444	2.653601326	22.12183883	3	SM	Previously coppiced, now 3 main stems at height 8m and 11 nearby growths of 2m. Lower branches previously pruned.	Fell	
4	Rhodedendron	2	5	0.05	0.6	1.130973355	0.2	Y	Previously coppiced, now 4 trunks.	Fell	
5	Beech	1.5	-		Negligable		0.3	Y	Branches previously pruned.	Fell	
6	Laurel	0.4	-		Negligable		0.1	Y		Fell	Dig out root
7	Birch	3	3	0.03	0.36	0.407150408	1	Y	Branches previously pruned.	Fell	
8	Laurel	2.5	2	0.02	0.24	0.180955737	0	SM	Pruned on numerous previous occasions. Several sucker stems radiating 1m from the center.	Fell	Dig out root
9	Laurel	2	2	0.02	0.24	0.180955737	0	SM	Pruned on numerous previous occasions. Several sucker stems radiating 0.5m from the center.	Fell	Dig out root
10	?	1.2	-		Negligable		0.3	Y	Two trunks from the base.	Fell	Dig out root
11	Ash	0.5	-		Negligable		0	Y	Three trunks from the base	Fell	Dig out root
12	Beech	0.8	-		Negligable		0.5	Y		Fell	Dig out root
13	Beech	0.5	-		Negligable		0.2	Y	Sex stems in close proximity.	Fell	Dig out root
14	Beech	0.4	-		Negligable		0.2	Y		Fell	Dig out root
15	Beech	1.5	-		Negligable		0.3	Y	Previously felled. Now four trunks from the base.	Fell	Dig out root
16	Japanese Maple	1.2	-		Negligable		0	Y	Previously felled. Now three trunks from the base.	None	
17	Birch	1	-		Negligable		0	Y	Previously felled. Now ten trunks from the base.	Fell	
18	Rhodedendron	2	3	0.03	0.36	0.407150408	0.3	SM	Previously heavily pruned.	Fell	
19	Rhodedendron	2.3	3/3	0.042426407	0.509116882	0.814300816	0.7	SM	Previously heavily pruned, now two trunks. Growning 50cm into pavement of Queens Road at head height.	Fell	
20	Crab Apple	6	7/7/5/5/5/5/7/5/10	0.192873015	2.314476183	16.82888353	0.8	SM	Attractive tree, heavily crowded by nearby Holly (21) and Rhodedendron (19).	None	
21	Holly	8	6/8/6/14/6	0.191833261	2.301999131	16.64792779	0	SM	Previously heavily pruned.	Fell	
22	Laurel	0.7	-		Negligable		0.1	Y		Fell	Dig out root
23	Beech	0.5	-		Negligable		0.1	Y	Previously felled. Now three trunks from the base.	Fell	Dig out root
24	Ash	10	9/12/12	0.192093727	2.305124725	16.69316672	0.3	SM	Previously felled. Now four trunks from the base.	Fell	

No	Common Name	Height	Diameter at 1.5m in cm	Combined Notional Stem Diameter in Meters	Estimated RPA Radius	Estimated Root Protection Area (RPA)	Height of first Branch	Y/SM/M	Comments	Action	Proposed Work
25	Holly	0.8	-		Negligable		0.2	Y	Previously heavily pruned.	Fell	
26	Beech	12	15	0.15	1.8	10.1787602	0.8	SM		None	
27	Pussy Willow	12	23/16/16/14/13/8	0.38340579	4.600869483	66.50123329	0	SM	Previously felled. Now five SM trunks from the base. One trunk grows horizontal and then curves attractively around Beech (26).	Prune	Cut all four Easternmost stems down the base, leaving the Westernmost stem to mature.
28	Honeysuckle Hedging	1.5	-		Negligable		0	Y	Small suckers up to 1m from the centre.	Fell	Dig out root
29	Holly	0.8	-		Negligable		0.2	Y	Three Y Holly	Fell	
30	Honeysuckle Hedging	0.5	-		Negligable		0	Y		Fell	Dig out root
31	Honeysuckle Hedging	1.3	-		Negligable		0	Y	Small suckers up to 0.5m from the centre.	Fell	Dig out root
32	Birch	10	12	0.12	1.44	6.514406526	2	Y		None	
33	Honeysuckle Hedging	1.2	-		Negligable		0	Y		Fell	Dig out root
34	Honeysuckle Hedging	1.2	-		Negligable		0	Y		Fell	Dig out root
35	Privet	4	-		-		0	SM	Growing 80cm into the pavement of Queens Road at head height.	Prune	Cut all growth down to 20cm from the base, then clip twice a year until a height of 1m achieved.
36	Privet	4	-		-		0	SM	Growing 80cm into the pavement of Queens Road at head height.	Prune	Cut all growth down to 20cm from the base, then clip twice a year until a height of 1m achieved.
37	Laurel	1.8	-		Negligable		0.3	Y		Fell	Dig out root
38	Holly	2	2	0.02	0.24	0.180955737	0	Y	Previously felled large Holly, now 15 trunks growing from the base.	Fell	

Sedgefield 9 Queen's Road HD2 2AE Back Garden (conservation area) tree schedule

No	Common Name	Diameter at 1.5m in cm	Combined Notional Stem Diameter in Meters	Estimated RPA Radius	Estimated Root Protection Area (RPA)	Y/SM/M	Action	Proposed Work
51	Ash	30	0.3	3.6	40.71504079	SM	Prune	Remove two branches overhanging my neighbour
52	Ash	18/18/22	0.336452077	4.037424922	51.21047353	M	Prune	Remove two branches overhanging my neighbour
53	Ash	12	0.12	1.44	6.514406526	Y	Fell	
54	Hornbeam	25/25/18/10	0.409145451	4.909745411	75.72997587	M	None	
55	Ash	28	0.28	3.36	35.46732442	SM	None	
56	Hornbeam	19/13/9	0.247184142	2.966209703	27.6409888	M	None	
57	Ash	35	0.35	4.2	55.41769441	M	None	
58	Ash	33	0.33	3.96	49.26519936	M	None	
59	Hornbeam	5/5	0.070710678	0.848528137	2.261946711	M	Fell	
60	Hornbeam	12/23/24/8	0.362353419	4.348241024	59.39872062	M	None	
61	Ash	15/18/13	0.26795522	3.215462642	32.48155476	M	Prune	Remove two branches overhanging my neighbour
62	Apple	7	0.07	0.84	2.216707776	SM	Prune	Prune to shape over several years
63	Apple	5/5	0.070710678	0.848528137	2.261946711	SM	Prune	Prune to shape over several years
64	Pear	10	0.1	1.2	4.523893421	SM	Prune	Prune to shape over several years
65	Cherry	10/6/2	0.118321596	1.419859148	6.33345079	SM	Prune	Prune to shape over several years
66	Pear	5	0.05	0.6	1.130973355	SM	Prune	Prune to shape over several years
67	Cherry	11	0.11	1.32	5.47391104	SM	Prune	Prune to shape over several years
68	Apple	8/5	0.094339811	1.132077736	4.026265145	SM	Prune	Prune to shape over several years
69	Spruce	35	0.35	4.2	55.41769441	SM	Fell	
70	Spruce	20	0.2	2.4	18.09557368	SM	Fell	
71	Spruce	20/22	0.297321375	3.567856499	39.99121784	SM	Fell	
72	Pussy Willow	35	0.35	4.2	55.41769441	M	None	
73	Ash	18	0.18	2.16	14.65741468	Y	Fell	
74	Spruce	10/10/5/5/5/5	0.173205081	2.078460969	13.57168026	SM	Fell	
75	Pussy Willow	20/24	0.312409987	3.748919844	44.15319979	M	None	
76	Sycamore	12	0.12	1.44	6.514406526	Y	Fell	
77	Spruce	6/6/6/6/6/6/6/6	0.169705627	2.03646753	13.02881305	SM	Fell	
78	Spruce	10/10/10/5/5/5/5/5/5	0.217944947	2.615339366	21.48849375	SM	Fell	
79	Spruce	10/10/5/5/5	0.16583124	1.989974874	12.44070691	SM	Fell	
80	Spruce	10/10/10/10	0.2	2.4	18.09557368	SM	Fell	
81	Spruce	10/5/5	0.122474487	1.469693846	6.785840132	SM	Fell	
82	Ash	30	0.3	3.6	40.71504079	SM	Fell	