D & M Middleton Ltd

Month 1 | Month 2 | Month 3 | Month 4 | Month 5 | Month 6 | Month 7 | Month 8 | Month 9 | Month 10 | Month 11 | Month 12 | Month 13 | Month 14 | Month 15 | Month 16 | Month 17 | Month 18

Scott Lane/Northgate Commercial Development

PROGRAMME

PHASE

SITE WORKS

Site Set Up

Form highways entrance and exits onto Northgate and Scott Lane

Foul and Surface Water installation

Form roadway, yards and parking area sub base and kerbs

PLOT I CONSTRUCTION (Approx 4 months)

Plot I Foundations

Plot I Steelwork Installation

Plot I Internal Floors

Plot I Enclosure

Plot I First Fix

Plot I Plastering and fitting out

Plot I Second Fix and Decorations

PLOT D-H CONSTRUCTION (Approx 5 Months)

Plot D-H Foundations

Plot D-H Steelwork Installation

Plot D-H Internal Floors

Plot D-H Enclosure

Plot D-H First Fix

Plot D-H Fitting Out

Plot D-H Second Fix and Decorations

Roadway, yards and parking area completion

External Works - General

PLOT A-C CONSTRUCTION (Approx 6 Months)

Plot A-C Foundations and Retaining Walls

Plot A-C Steelwork Installation

Plot A-C Internal Floors

Plot A-C Enclosure

Plot A-C First Fix

Plot A-C Plastering and fitting out

Plot A-C Second Fix and Decorations

COMPLETION AND HAND OVER